

Const. & Maint. of Road, Mohaddipur Mahadali, Tal.
to Sona Tola Via Barsoi Sima Tak Via Shushabadi

Schedule XLV-Form No. 134

CH TO MRSV (SC)

II

Sanyal Kumar
Ag. No. 505130 / 2020-21

BARSOI DIVISION

Balsampur SUB-DIVISION
Balsampur

M.B. No - 1438

MEASUREMENT BOOK

sth and final bill

29

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
Name of work:- const & Maint.					
of Road Mohaddipm					
Maha dalit tola to					
sana tola Barsoi Sime					
tak via Sher sabadi					
to la ...					
Agency:- ...					
Agreement No:- SO SBD/2020/21					
Date of commencement:- 06-06-20					
Date of completion:- 05-06-2021					
Actual Date of completion:-					
Record Measurement					
Measurement ——— NDL					
Abstract of cost					
① ① Providing & fixing					
of working bench					
mark pillars:-					
3 each Q.V.T. M.B.P.-(20)					
@4169.08/each -Rs. 12507.00					
① ② Reference pillar					
10 each Q.V.T. M.B.P.-(21)					
@1896.48/each -Rs. 18965.00					
② clearing & grubbing					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
48.91 m ³ Q.V.T.M.B.P. - (26)					
@ 5826.00/m ³					RS:- 284951.00
(25) P.W. grid fixing RCC pipe NP3					
(A) 1000 mm dia					
7.50 m Q.V.T.M.B.P. - (26)					
@ 4028.30/m					RS:- 30212.00
(B) 600 mm dia					
7.50 m Q.V.T.M.B.P. - (26)					
@ 1128.01/m					RS:- 8460.00
(26) painting on parapet wall					
33.12 m ² Q.V.T.M.B.P. - (27)					
@ 97.13 m ²					RS:- 3213.00
(27) providing & laying RCC pipe duct 300mm dia:					
60.00 m Q.V.T.M.B.P. - (27)					
@ 942.93/m					RS:- 56576.00
Add 12% GST (+)					RS:- 1565406.00
Add 1% L.C.E.S. @					RS:- 1304504.00
					RS:- 14740905.00
less plv payment					RS:- 12762296.00
					RS:- 1978609.00
Date: 10/05/23					

Continuation J.E

Approved
Sujon 3/06/23
Executive Engineer
Department
Barsoi