

BELAHT PMASY PATH TO CHAKKA PALCHIMI  
Schedule XLV-Form No. 134 <sup>702A</sup>  
(MMASY - GEN.)

Executive Engineer

R. W. L. (W) Division

Darbhanga - 2

DIVISION

Ag.No:- 75/5.B.D. 7021-22

Mamisaachi

SUB-DIVISION

Ag.Amount Rs:- 01,17,23,190=00

MEASUREMENT BOOK

1137

JAY SHANKAR JHA

3rd on A/c Bill

14

Sch. XLV-Form No. 134

| Particulars                         | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------|-------------------------------|----|----|----|------------------|
|                                     | No.                           | L. | B. | D. |                  |
| Name of work - Construction of Road |                               |    |    |    |                  |
| from Belahi panchayat Path to       |                               |    |    |    |                  |
| Chakka Paschim to 19                |                               |    |    |    |                  |
| Agency - Jay Shankar Jda            |                               |    |    |    |                  |
| Agreement No - 75/SB8/2021-22       |                               |    |    |    |                  |
| mmmsy (GREN)                        |                               |    |    |    |                  |
| Date of Start - 23-02-22            |                               |    |    |    |                  |
| Time of completion - 22-02-23       |                               |    |    |    |                  |
| Date of Entry - 18-05-23            |                               |    |    |    |                  |
| Further measurement                 |                               |    |    |    |                  |
| = NIL                               |                               |    |    |    |                  |
| Ravi                                |                               |    |    |    |                  |
| 18-05-23                            |                               |    |    |    |                  |
| J.E                                 |                               |    |    |    |                  |
| Abstract of Cost                    |                               |    |    |    |                  |
| 01] Setting out Reference           |                               |    |    |    |                  |
| & working B.M                       |                               |    |    |    |                  |
| Vide P-01 = 01 No                   |                               |    |    |    |                  |
| @ ₹4035 = 55 Each → ₹4036 = 00      |                               |    |    |    |                  |
| 2] Construction of Reference        |                               |    |    |    |                  |
| Pillar/burjies                      |                               |    |    |    |                  |
| Vide P-01 = 06 Nos                  |                               |    |    |    |                  |
| @ ₹1861 = 90 Each                   |                               |    |    |    |                  |
| → ₹11171 = 00                       |                               |    |    |    |                  |

Continuation



| Particulars                                                                          | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                      | No.                           | L. | B. | D. |                  |
| 03/02] Clearing & Grubbing Road Land -                                               |                               |    |    |    |                  |
| Vide Page no. 01 = 0.515                                                             |                               |    |    |    | Hectare          |
| @ ₹ 53879 = 81/Hectare                                                               |                               |    |    |    |                  |
|                                                                                      |                               |    |    |    | ₹ 27748 = 0      |
| 04/05] Construction of Embankment with material from borrow pits (up to 1000 M Lead) |                               |    |    |    |                  |
| Vide P-03 = 87644 m <sup>3</sup>                                                     |                               |    |    |    |                  |
| @ ₹ 190 = 42/m <sup>3</sup> —                                                        |                               |    |    |    | ₹ 166892 = 0     |
| 05/06] Const. of Embankment Lead up to 100 M                                         |                               |    |    |    |                  |
| Vide P-03 = 245.035 m <sup>3</sup>                                                   |                               |    |    |    |                  |
| @ ₹ 154 = 40/m <sup>3</sup> —                                                        |                               |    |    |    | ₹ 315752 = 0     |
| 06/07] Construction of GSB (cm) with well graded material                            |                               |    |    |    |                  |
| Qty - P-04 = 347.70 m <sup>3</sup>                                                   |                               |    |    |    |                  |
| @ ₹ 3008 = 59/m <sup>3</sup> —                                                       |                               |    |    |    | ₹ 2851241 = 00   |
| 07/16] P.V. & Fixing typical                                                         |                               |    |    |    |                  |

Continuation

| Particulars                                                                                                                              | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                                          | No.                           | L. | B. | D. |                  |
| Informatory Sign board<br>with dog = 22 N/A<br>@ ₹ 9604 = ₹ 51 Each → ₹ 19209 = 00                                                       |                               |    |    |    |                  |
| 08/23 Earth work in Excavation<br>of foundation -<br>Vide P-03 = 64.58 m <sup>3</sup><br>@ ₹ 283 = ₹ 94/m <sup>3</sup><br>→ ₹ 18337 = 00 |                               |    |    |    |                  |
| 09/25 P/V PCC-M-15 in foundation<br>Vide P-03 = 5.42 m <sup>3</sup><br>@ ₹ 5679 = ₹ 19/m <sup>3</sup> → ₹ 30781 = 00                     |                               |    |    |    |                  |
| 10/23 Providing type-B-Bedding<br>with local Sand<br>Vide P-04 = 8.67 m <sup>3</sup><br>@ ₹ 496 = ₹ 08/m <sup>3</sup> → ₹ 4301 = 00      |                               |    |    |    |                  |
| 11/26 P/V 100A ore B/W (1:4)<br>in Sub-Structure<br>Vide P-04 = 54.80 m <sup>3</sup><br>@ ₹ 5894 = ₹ 95/m <sup>3</sup> → ₹ 323043 = 00   |                               |    |    |    |                  |
| 12/27 P/V Laying RCC Pipe<br>NP-3 of 1000mm dia                                                                                          |                               |    |    |    |                  |

| Particulars                               | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------|-------------------------------|----|----|----|------------------|
|                                           | No.                           | L. | B. | D. |                  |
| Vdc-P-04 = 15 m                           |                               |    |    |    |                  |
| @ ₹3551 = 26/m <sup>3</sup> → ₹53269 = 00 |                               |    |    |    |                  |
|                                           |                               |    |    |    | ₹3825781 = 00    |
| Add GST @ 12% → ₹459094 = 00              |                               |    |    |    |                  |
| Add L.C @ 1% → ₹38258 = 00                |                               |    |    |    |                  |
| Add S.F @ 16% → ₹61212 = 00               |                               |    |    |    |                  |
|                                           |                               |    |    |    | ₹4384345 = 00    |
| Less 10% below → ₹79798 = 00              |                               |    |    |    |                  |
|                                           |                               |    |    |    | ₹4304587 = 00    |
| Less Premium (H) → ₹2102295 = 00          |                               |    |    |    |                  |
| Payment                                   |                               |    |    |    | ₹2202292 = 00    |
| 1                                         |                               |    |    |    |                  |

Ravi  
 18-05-23  
 JE

pankaj  
 31/5/23  
 JE

C  
 31/5/23