

JHARKHAND PMSY Road To Chakka DKShimari
TO LA. UNDER PMSY-(GEN.)
Schedule XLV-Form No. 134

Ag.No:- 74/5.B.D. 2021-2022

Executive Engineer

P. W. D. (W) Division

Darbanga - 2

DIVISION

Manisachhy

SUB-DIVISION

Ag.Amount Rs: ₹ 1,15,78,598=00

MEASUREMENT BOOK

1136

JAY SHANKAR JHA

3rd on A/c Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road					
from Jatuka Pmcgsy Rd to					
Chakka Jak Shiwari Tolg					
Agency - Jay Shankar Jg					
Agreement No - 14/880/21-22					
mmgsy (BEM)					
Date of Start - 23-02-22					
Time of Completion - 22-03-23					
Further measurement					
= NIL					
Row 18-05-23					
JE					
Abstract of Cost					
01/ Setting out Reference					
01/ work & Bench mark					
vide - Page no - 01 = 01 No					
@ ₹4025 = 35 Each → ₹4025 = 0					
02/ Construction of Reference					
Pillar/burjee					
vide - Page - 01 = 06 No					
@ ₹1856 = 61 Each → ₹11140 = 0					
03/ Clearing & Grubbing					
03/ Road Land					
vide - P-01 = 0.50 Hectare					


Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹53879 = 81 Hectore					
					→ ₹26994 = 00
[⁰⁴ / ₀₅] Const. of Embankment Lead up to 100m					
Vide P-04 = 1139.92 m ³					
@ ₹190 = 42/m ³ — ₹217064 = 00					
[⁰⁵ / ₀₆] Construction of Embankment With 100m Lead					
Vide P-04 = 2659.83 m ³					
@ ₹154 = 40/m ³ — ₹410678 = 00					
[⁰⁶ / ₀₈] Construction of G.S.B Gravel, laying, spreading & Compacting.					
Vide P-04 = 850.57 m ²					
@ ₹2976 = 31/m ² — ₹2531352 = 00					
[⁰⁷ / ₁₅] P.V. & laying typical M.M. 688y in formatory Sign Board					
Vide P-04 = 02 No					
@ ₹9595 = 83 Eech — ₹9192 = 00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
08/22 E/work in Excavation for foundation					
Vide-P-02 = 64.58 m ²					
@ ₹283 = 94/m ² → ₹18337 = 00					
09/23 P/v type-B Bedding with L.Sand					
Vide-P-02 = 8.67 m ³					
@ ₹496 = 08/m ³ → ₹4361 = 00					
10/24 P/v PCC - m 15 in open foundation					
Vide - Page-02 = 5.42 m ²					
@ ₹5644 = 75/m ³ → ₹30595 = 00					
11/25 P/v 100A one Brick (1:4) in Sub-Structure					
Vide-Page no-02 = 55.84 m ³					
@ ₹5886 = 65/m ³ → ₹328711 = 00					
12/26 P/v Laying RCC HP-3 H-P of 1000mm Ø					
Vide-Page-03 = 15 m					
@ ₹3539 = 08/m → ₹53086 = 00					
					₹3655475 = 00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
R/E -					₹ 3655475 = 00
Add GST @ 12% →					₹ 438657 = 00
Add L.C @ 1% →					₹ 36555 = 00
Add S.F @ 1.65% →					₹ 60315 = 00
					₹ 4191002 = 00
Less 10.80% below					₹ 452628 = 00
					₹ 3738374 = 00
Less 10.8 Previous Payment					₹ 1869188 = 00
					₹ 1869186 = 00
Paid 180523 JE					
paid 311523 AE					


 31/5/23