

23

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of iron
	No.	L.	B.	D.	
Secord on	ALC	Bill			
N/W - Constn of H.L R.C.C bridge at					
Gubi Nagar - Parla pher (Block					
Barhara Kotha					
Agency - Mahakaul Construction.					
Ag. No - 19/200/2022-23.					
date of start - 05-09-22.					
date of completion - 04-07-23.					
Record Entry.					
(5) S.F.P HYSD bar reinforcement					
in foundn & for drawing &					
T.S clause 1008 1202-23-Pl					
for abutment pile -				Al PB.	
(a) 25mm ϕ					
22 X 20.150				443.30m	
@ 3.851 kg/m					1707.141
(b) spectra bar 20mm ϕ					
10 X 3.531				35.31m	
@ 2.465 kg/m					87.039
(c) 8mm ϕ of					
120 X 3.396				407.52m	
@ 0.394 kg/m					160.562 kg
					1954.741 kg
				=	1.954 ton
(6) P.V steel liner construct for					
steining of wall & dry-dock					

Continuation

42

Sch. XLV-Form No. 134

Particulars	Details of actual measure			Contents of area
	No.	L.	B.	
(7.) Conting. Temporary earth				
Island		do	E/R	
1 Nos vide T.M.B Page 19				
@ 41,473.16 / Nos				41,473.16
(8.) Conting. one station service				
road		do	E/R	
37.50 m vide T.M.B Page 19.				
@ 4021.89 / m				150,821.50
(9.) P.V. R.C.C. grade to 352 m				
sub structure		do	E/R	
75.179 m ³ vide T.M.B Page 35.				
24.200 m ³ vide T.M.B Page 37.				
28.203 m ³ vide T.M.B Page 38.				
127.582 m ³ @ 9034.79 / m ³				11,52,677.00
(11.) S.F.P. 13.450 bar reinforcement				
2 m sub structure		do	E/R	
2.302 m ³ vide T.M.B Page 31.				
2.302 m ³ vide T.M.B Page 32.				
1.019 m ³ vide T.M.B Page 33.				
3.827 m ³ vide T.M.B Page 34.				
5.259 m ³ vide T.M.B Page 37.				
5.615 m ³ vide T.M.B Page 38.				
20.324 m ³ R.T				
m - 20.280 m ³ R.T @ 81011.71 / m ³				16,42,917.00
(14.) P.V. weep holes 2 m about R. wall		do	E/R	
132 Nos vide T.M.B Page 35.				
@ 145.34 / Nos				19,185.00

Continuation c.o. 19805829
198,44,972.

43

Sch.XLV-Form No. 134
Details of actual

Sch.XLV-Form No. 134				Contents of area
Particulars	Details of actual measure			
	No.	L.	B.	D.
(37) PIR of "Logo" of Project				
enforcement sign board, as per M.O.R.D specification do-e/r.				
2 Nos wide T.N.B				Page 20.
@ 19024.52 / Nos				20,049.00
				198,650.75
Add 12% GST				23,838.03
Add 1% Labour cess				198,650.75
G Add Refrignor for electric meter				17,211.00
" " wide T.N.B Page 39				37,973.00
Less 0.11 % below				2,250.26
as per government				24,722.74
Less Previous Payment				3,74,739.00
wide T.N.B Page 22				92,592.02
M board sdsl				15,173.00
07-05-23				
J.P Boshara Kothari				
Executive Engineer				
Rural Works Department				
Works Division Dhamdaha (Purnea)				
Material statement				
① bricks 125 -				836.32 m ³
(22) coarse sand -				441.58 m ³

Continuation
0705-23.

JE, Barone Kds.