

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, दाउदनगर ।

दाउदनगर, दिनांक 01.06.2023

पत्रांक.....६६९

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, दाउदनगर ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
—सह—सचिव, ब्राडा, पटना ।

विषय:— मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (SC) स्वीकृत पथों में हेतु आवंटन उपलब्ध कराने के संबंध में ।

महाशय,

उपर्युक्त विषयक के संबंध में सूचित करना है कि मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (SC) पथ में कराये गए कार्य के भुगतान हेतु कुल ₹ 230.00262 लाख का आवंटन उपलब्ध कराने की कृपा की जाए ।

विश्वासभाजन

१.६.२३


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, दाउदनगर ।


Rural Works Department
MMGSY (SC) Allotment Requisition Format

Name Of Division:- RWD, Work Division, Daudnagar

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Amount Received (in lacs)	Total Expenditure (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in lac)	Remarks
				Length (in Km.)	Amount (in Lacs)	Main work	Mainta.					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	House of Amresh Yadav To L070	Rishav Shandilya Prop Rishav Shandilya	1.67	113.99	90.48055	10.63704	30.51091	30.51094	37.63372	7.12281	On-going
2	2019-20	House of Faguni Yadav To L127 (Nanu Bigha)	Rishav Shandilya Prop Rishav Shandilya	1.42	94.033	74.11895	8.78735	34.98472	34.98472	39.29404	4.30932	On-going
3	2019-20	Nathunibin To T04	AURANGABAD REAL ESTATE PRIVATE LIMITED	0.850	59.64900	40.61532	4.74884	32.30757	32.30757	37.7142	5.40663	Completed
4	2019-20	Primary School Dingraha To L041	BHIM SINGH	0.905	70.908	48.13402	5.10968	23.38721	23.38721	33.24243	9.85522	Completed
5	2018-19	Verma Wajidpur Path to Bhupesh Nagar Via Kaithi	MITHILESH KUMAR SINGH	1.32	93.74	77.86889	8.43468	67.99270	71.52072	71.52072	6.13960	Completed
6	2019-20	House of Rajendra Giri To L028	Devendra Prasad Singh	1.925	137.04	96.02643	10.15406	36.63694	36.63694	52.94354	16.30660	On-going
7	2019-20	Middle School To L038 (Bela Waris)	Devendra Prasad Singh	1.19	88.425	62.84604	6.45329	26.24047	26.24047	37.91976	11.67929	On-going
8	2020-21	Haspura Sansa Path To Tetrahi	AMRITRAJ CONSTRUCTION. PROP-DILIP KUMAR	0.930	92.911	72.01816	6.97204	58.64430	58.64430	70.26525	11.62095	Completed
9	2019-20	Mandir To L022	Sumit Kumar Singh	0.700	44.976	31.14703	4.3791	14.13592	14.13592	30.78607	16.65015	Completed
10	2019-20	PANDEY KARMA to DHOL	CHANDRESH VIKRAM	1.300	90.63800	70.13522	7.80408	54.33293	54.33293	67.03148	12.69855	Completed

Sl. No.	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Amount Received (in lacs)	Total Expenditure (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in lac)	Remarks
				Length (in Km.)	Amount (in Lacs)	Main work	Mainta.					
1	2	3	4	5	6	7	8	9	10	11	12	13
11	2019-20	KHARANTI DHANAWA to MEHDA HARIJAN TOLA	Ram Nandan Singh	1.015	81.63600	64.37768	7.91306	49.98472	49.98472	63.10231	13.11759	Completed
12	2019-20	NH-98 to KEWAL BIGHA	M/S R K Buildcon & Interiors Proprietor Rina Singh	1.015	81.081	65.33458	5.65514	57.43907	57.43907	63.05354	5.61447	Completed
13	2019-20	House of Ganauri Paswan Mahuli To L026	GOPAL KUMAR SINGH	0.52	37.63	27.44216	2.05573	5.23812	5.23812	7.48301	2.24489	Completed
14	2019-20	DANDAI INDRAR to GANDHRA MUJHAR	GOPAL KUMAR SINGH	1.900	148.17700	117.76048	12.10459	49.86271	49.86271	57.44551	7.58280	Completed
15	2019-20	Madhav PD House To T01 SH7	GOPAL KUMAR SINGH	0.8	50.623	36.01694	4.76073	7.35324	7.35324	10.50462	3.15138	On-going
16	2019-20	Angan Bari To Dhol Village	GOPAL KUMAR SINGH	1.355	87.298	61.3665	7.73512	15.42684	15.42684	60.46761	45.04077	On-going
17	2018-19	NARAUULA KALEN to FHAGU BIGHA	GOPAL KUMAR SINGH	1.56	103.52	84.86904	9.37242	61.57223	61.57223	74.63412	13.06189	Completed
Total:-				1.56	103.52	84.86904	9.37242	55.48872	55.48872	75.76708	13.336	


 Divisional Account Officer
 RWD, Works Division
 Daudnagar (Bihar)


 Executive Engineer
 R.W.D. (W) Division, Daudnagar