

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5th On A/c Bill					
Name of work - Panda Tola to Mushari Tola under MMGSY (SC).					
Authority - E.E. RLID Bagaha-1.					
Agency - Pawan Kumar Varma.					
Agg. No - 58 SBD/2020-21.					
D/S - 30/01/2021.					
D/c - 29/01/2022.					
A/D/c - 14/06/2022.					
Work done -					
Record Measurement -					
Further Measurement is Nil.					
Spinal 15/4/23					
J.E.					
Arundhathi 15/4/23					
8/5/23					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F. Amount =					6900555 = ∞
Qty vide P.No-(5) of TMB.					
79.53 m ³ @ 5672.82					
					= 481159 = ∞
(30/36) P/V & Laying 1000 mm dia					
H.P. culvert —					
Qty vide P.No-(5) of TMB.					
22.50 m @ 3753.07					
					= 84444 = ∞
(31/37) Plastering with cement —					
Qty vide P.No-(6) of TMB.					
109.20 m ² @ 186.69					
					= 20387 = ∞
(32/38) P/V 1.5 mm cement punning —					
Qty vide P.No-(6) of TMB.					
39.78 m ² @ 56.16					
					= 2234 = ∞
					= 7458779 = ∞
Add 12% GST = (+)					895053 = ∞
Add 1% L.Cess = (+)					74588 = ∞
Add 10% S.F. = (+)					88450 = ∞
					= 8516870 = ∞
Less 0.10% Below = (-)					8517 = ∞
					= 8508353 = ∞

Continuation

