

SIDDHARTH SHANKAR

Shedule XLV Form No. 134.

MB No:-2781

Rud Wark's DIVISION

Rud Wark SAHARSA
SUB-DIVISION

NAUHATA

Measurement Book

MB No:-2781

1st on A/c Bill

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Wok:-	Consts	of Road			
	from	Dunwoy chowk			
	to	Trikhuti (SC)			
N/Agency:-	Siddharth Shankar				
	Gramam Nagar P. No-12				
	Saharsa.				
A. No:-	08/ (S.B.D)	MMB, 9/2021-22			
Agreement value:-	38,39,	524.00 (Consts)			
		2,17,	647.00 (Maint.)		

Total = R. 4057171.00

Agreement rate :- 15.26% Below

Date of Commencement :- 02.02.2021

Time of Completion :- 01.11.2021

① PIV & bixing of

Working Bench Mark

Reference Pillars

do ———— 1/9.

(i) Bench Mark Pillars — 01 Nos.

(ii) Reference Pillars — 02 Nos.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑫ P/V & laying of hot applied thermoplastic compound					
20 mm thick					
do					
Qty = 100.00 m ² - vide - P ⑩					
@ Rs 810.76/m ² - Rs. - 81076.00					
⑬ P/V & laying of a R.C.C Pipe					
Duct 300 mm thick					
do					
Qty = 20.00 m - vide - P ⑩					
@ Rs 971.67/m - Rs. - 19433.00					
Total					= Rs. 13521323.00
Add @ 13% (CST + LCX) Rs. 457772.00					
Add S.F. + Rs. - 52402.00					
Total - Rs. - 4031497.00					
Less @ 15.26% below Rs Per (A) - Rs 615206.00					
Total = Rs. 3416291.00					
Less Previous Payment					
(-) Rs. 2777649.00					
Total = Rs. 638642.00					
26/05/22					
26/05/22					
06-05-2022					