

SANTOSH KUMAR

MB No:- 2949

Schedule XLV-Form No. 134

PLD Work's DIVISION

PLD Work SUB-DIVISION

KHRA

Measurement Book

MB No:- 2949

1st R/N on A/c Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Head :-	Mukhyamantri Gram Sampark				
	Yojna 2020-21 (General)				
Name of work :-	Construction of Road				
	From PWD Sarak to Gorho Uttar				
	Dhenva Nadi Tatbandh Tak.				
Total Length :-	0.920 Km				
Name of Agency :-	Santosh Kumar				
	AT- Bargaon (Rampur Bargaon), Saharua.				
Agreement No. :-	01/MMSX GEN/2023-24				
	SDD				
Agreement Value :-	Rs 5833379/- + Rs 601335/-				
Agreement -	18.11% Below on BOQ Rate				
Date of Commencement	10.04.2023				
Time of Completion :-	09.01.2024				
Date of Measurement :-	08.05.23				
Item No. ① :-	P/v & fixing of working benchmark & reference pillar				
	@ 01 Nos/Km & 4 nos of ref. pillar				
per Km	- - - all complet				
job as per spc	- - - E.I.				
① Fixing TBM (Benchmark pillar)	= 01 Nos.				
(ii) Reference pillar	= 03 Nos.				
Item No. ②	Clearing & grubbing road land & uprooting of grass				

Continuation

ABSTRACT OF COST

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of Entry: - 01.06.23					
(1) P/U and fixing workings					
benchmark & reference pillars.					
Qty. vide P-1 item (1) 1 st & (ii)					
1 st Benchmark Pillar = 01 Nos.					
@ Rs 4167 = 15/each - Rs 4167 = w					
(ii) Reference pillar = 03 Nos.					
@ Rs 1906 = 95/each - Rs 5721 = w					
(2) Clearing & grubbing					
road land - - - - - E.D.					
Qty. vide P-2 item (2)					
= 0.64 Hectare @ Rs 53879 = 81/m² Rs 34483 =					
(3) P/U & fixing of typical					
MMGSY Informatory sign					
Board & Citizen board - etc					
Qty. vide P-2 item (3) = 02 Nos.					
@ Rs 9696 = 67/each - Rs 19393 = w					
(4) E/W in excavation in foundation					
trenches for const ⁿ of culvert					
--- etc all complete job					
Qty. vide P-2 item (4) = 110.81 m³					
Qty. vide P-6 item (15) = 29.75 m³					
140.56 m³					

@ Rs 283 = 94/m³ Continuation Rs 39911 = w

Rs 103675 = w

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Cont ⁿ Item No. (19)					
Qty. vide P-9 item (20) =					1908.00 m ³
at Rs 192 = 10/m ³ —					Rs 366527 =
(20) P/v Granules Sub base width					
gr. l material —					Rs
Qty. vide P-9 item (21) =					561.00 m ³
at Rs 2804 = 21/m ³ —					Rs 1573162 =
Total —					Rs 3038561 = 00
Add 12% GST + 1% Labour					
Cess — Total 13% = (+) Rs					395013 = 00
Add Sui charge Fee — (+) Rs					41000 = 00
					Rs 3474574 = 00
Less 18.11% Below Rs per agreement —					(-) Rs 629245 = 00
Payable Amount = Rs					2845329 = 00
(M) 01/06/23					
56					
01/06/23					
06/06/23					

[illegible]