

AGREEMENT NO. :- 40/MMGS (SC)/SBD/2020.21

(21/06/20)

CH. OF WORK :- 507 TARABARI TO MUKHIA TOLA CHANDBHITA TO
NAJMIDDIN TOLA

Schedule XLV Form No. 134.

mmgsy (SC)

R.W.D (W.D) KISHANGANGH - 2 DIVISION

DISHALBANK SUB-DIVISION

pay ID - PT633425

MB NO. - 1144

Measurement Book

MB.NO. 1144.

NAME OF AGENCY :- RMI CONSTRUCTION Pvt. Ltd.

(एक सा) गुप्त...
सहायक अभियंता, ग्रा०का०वि० कार्य अवर प्रमण्डल, ...
के नाम से निर्गत किया जाता है।
कार्यपालक अभियंता
ग्रा०का०वि० कार्य प्रमण्डल
किशनगंज-2
26/7/20

Sch. XLV-Form No. 134

R.W.D. (W.D) KISHANGANGA DIVISION
DIGHALBANK SUB-DIVISION

Measurement Book

No. 1144

Name of officer Asst Smt Ramu Basad
Assistant Engineer Sub-Division Dighalbank
Date of first entry _____
Date of last entry _____

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	constn. of Rd. from				
	807-Tarabari to Mukhia				
	Jola chand blitta to				
	Nagm ud din Jola				
Name of Agency	RMI constn.				
Agmt. No.	40/MMCSY(SC)/SBD/				
	2020-21.				
D.O.W. Start	24.6.2020,				
D.O.W. comp	23.6.2021				
Actual date of comp	28.10.2022.				
	Abstract of cost				

① constn. of B.M. & Red pillars					
					1512
Qty. in dep	213	ft	MB	1.0738 Km.	
				@ 3391-86/-	= 36555/-
② constn. of red pillars					
					1512
Qty. in dep	213	ft	MB	1.0738 Km.	
				@ 1529-28/-	= 1702=-
③ clearing & Rubbing of Rd.					
					1512
Qty. in dep	213	ft	MB	0.310 Hect.	
				@ 51109-28/-	= 15844=-
④ constn. of embankment with					
mate.					1000m.
Qty. in dep	213	ft	MB	358.01 m ³	
				@ 174-63/-	= 62519=-
					83720-00
					C.I.O.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. ₹ 5910924 =
Add labours @ 1%					+ 59109 =
Add GST @ 12%					+ 709311 =
Add S-free					+ 83032 =
					G Total ₹ 6762376 =
Less 0.05% below					(-) 3381 =
Total value of work done					₹ 6758995 =
Less previous payment (4th month)					
Work - 29.07.19					(-) 552887 =
					Net ₹ 1230124.00
Amount					
27.7.19					

Continuation