

15/05/2015

Shil mandir Nemo Bighe

to 1085

Schedule XIV-Form No. 134

DIVISION

31/3/14-11 and 12-11-14

SUB-DIVISION

31/3/14 and 12-11-14

MEASUREMENT BOOK

731

31/3/14 → Shrivani 2 Samay Can put 2-4-d

Abstract of Cost.

23

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Providing and fixing of					
Marking :-					
Bench marks :-					
2 Nos VTHDP-1					
@ 3513=03					7026=00
Reference Piles					
7 Nos VTHSP-02					
@ 1598=25					11187=00
2) Clearing and grubbing					
Road Land.					
1.27 Hec VTHDP-2					
@ 52970=33					67272=00
3) Construction of embankment					
with approved material					
Lead up to 100m.					
590.80 m ³ VTHDP-3					
388.41 m ³ VTHDP-20					
979.21 m ³ @ 143=20					140223=00
4) Lead up to 1000m					
385.57 m ³ VTHDP-4					
253.57 m ³ VTHDP-20					
639.14 m ³ @ 190=36					121667=00
5) Construction of Subgrade					
and earthen shoulders					
Lead up to 1000m					
817.88 m ³ VTHDP-4					
346.52 m ³ VTHDP-15					
1164.40 m ³ @ 192.04					222104=00
Limit - 1156.55 m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6) Lead up to 100m					
1908.37 m ² VMDP-4					
808.54 m ² VMDP-15					
2716.91 m ³ @ 131 = 20					→ 356459 = 0
7) Earth work in excavation					
62.64 m ² VMDP-5					
@ 279 = 09					→ 17482 = 0
8) Providing concrete for					
Plain/reinforced concrete					
in open foundation					
11.38 m ³ VMDP-5					
@ 4189 = 39					→ 47625 = 00
9) R/C RCC Pipe NP3					
for Culvert					
SORM VMDP-5					
@ 2003 = 77					→ 60113 = 00
10) Plain/reinforced cement					
concrete in sub structure					
60.66 m ³ VMDP-5					
@ 4909 = 31					→ 297799 = 00
11) Painting on Parapet					
43.20 m ² VMDP-22					
@ 100 = 76					→ 4353 = 00
12) Construction of GSB					
1218.10 m ³ VMDP-16					
@ 1769 = 06					→ 2154892 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13/19) Providing, laying and Spreading LBSM-3					
521.15 m ³ V711DP-16					
@ 2555 = 27					→ 1331679 = 00
17/11) Providing and applying Primer coat.					
5542.50 m ² V711DP-17					
@ 41 = 34					→ 229127 = 00
15/12) Providing and applying Tack coat.					
5542.50 m ² V711DP-12					
@ 14 = 13					→ 78316200
16/19) Providing and laying MSS					
5542.50 m ² V711DP-18					
@ 170 = 26					→ 943666 = 00
17/14) Construction of unreinforced Plain cement concrete.					
226.44 m ³ V711DP-18					
@ 5372 = 58					→ 1216567 = 00
18/16) a) Ordinary Kilometer Stone.					
05 Nos V711DP-20					
@ 1877 = 94					→ 5634 = 00
b) 200m Stone.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8 Nos VTDP-21					
@ 541 = 22					→ 4529 = 10
19/19 P/F 6080 of 12116.54					
4 Nos VTDP-21					
@ 9381 = 51					→ 37526 = 10
20/18 Printing new letter					
176 Nos VTDP-21					
@ 0.54					→ 95 = 10
21/19 Boundary pillars					
26 Nos VTDP-21					
@ 476 = 85					→ 12398 = 10
22/20 a) 600mm excavation & trans. etc.					
04 Nos VTDP-21					
@ 3556 = 24					→ 14225 = 10
b) 600x450mm rectangular					
02 Nos VTDP-26					
@ 4655 = 72					→ 9311 = 10
c) 900mm side octagon.					
02 Nos VTDP-21					
@ 8532 = 82					→ 17066 = 10
23/21 Road marking on BT					
290 m ² VTDP-21					
@ 721 = 95					→ 209266 = 10
24/22 Road marking on PCL					
74 m ² VTDP-22					
@ 752 = 74					→ 55702 = 10

Continuation

Continuation