

Name of Road - mauwa Paragiya itima via
Dehri magharua

Schedule XLV-Form No. 134

Name of contractor - D.B.S construction pvt Ltd

Sasaram-2 DIVISION

गठरी जिला SUB-DIVISION

Date of work start - 29.11.22

MEASUREMENT BOOK

Completion - 28.8.23

MB No - 1244

Quoted Percentage - 25% Below

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - Construction of the road					(MR-3054)
named Mauna Parasia					Via
Dchri Majharia.					
Name of Contractor -					DBS Construction pvt. Ltd.
Package no -	MR-N / 22 -	23			Sasaram - 2/01
Agreement no -	89/M				BD / 2022 - 23
Date of work start -	29. 11. 20				22
Stipulated date of completion -	28. 08. 20				23
ABSTRACT OF COST					

(1/1) clearing and grubbing road					
land (by manual means) - do					
Qty = 2.08 Hectare.					
Vide T. M. B. Page - 17					
@ Rs. 59726.13 / Hect.					Rs. 124230 = 00
(2/3) Providing G.S. B. with					
Coarse graded material. - do					
Qty = 167.37 m ³ T. M. B. Page - 17					
Limited to 167.35 m ³					
@ Rs. 3029.27 / m ³					Rs. 506948 = 00
(3/4) Providing W.B.M. (grading - 2) -					
- do - do					
Qty = 225.68 m ³ Page - 17					
Limited to 225.67 m ³					

Continuation

@ Rs. 5985.30 / m³ Rs. 1350703 = 00
Rs. 1981881 = 00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/5) Providing W. B.M. (grading-3)					
-- do	-		do		
Qty = 477.53 m ³					
Vide T.M. B.		Page - 18			
@ Rs. 5618.10/m ³			Rs. 2682811 = 00		
(5/19) E/w in excavation for					
founder of structure - do - do					
Qty = 3.60 m ³			Page - 18		
@ Rs. 314.41/m ³			Rs. 1132 = 00		
(6/26) Laying first class bedding					
on well compacted sand,					
moorum - do - do					
- do - do					
Qty = 1.50 m ³					
Vide T.M. B.		Page - 18			
@ Rs. 1499.19/m ³			Rs. 2249 = 00		
(7/27) Providing and laying					
R.C.C. pipe NP ₃ for culverts on					
first class bedding - do					
(300mm dia) Qty = 10m (p-18)					
@ Rs. 2592.75/m			Rs. 25928 = 00		
(8/6) Providing and applying					
prime coat with bituminous					
emulsion (SS-1) - do - do					
Qty = 6367.03 m ²			Page - 18		
@ Rs. 59.98/m ²			Rs. 381894 = 00		

Continuation

Rs. 5075895 = 00

B.F. Rs. 5075895 = 00

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9/7) Providing and applying tack coat with bitumen emulsion (Rs-1) - do - - do					
Qty = 29453.02 m ²					
Vide T. M. B.			Page - 19		
@ Rs. 20.58/m ²				Rs. 606143 = 00	
(10/8) Providing mix seal surfacing - - do - - do					
Qty = 6728.03 m² 6685 m ²					
Qty = 6728.06 m ²					
[Vide T. M. B.]			Page - 19		

@ Rs. 242.79/m ²			Rs. 1633506 = 00	
(11/9) Providing and laying semi dense bituminous concrete - - do - - do				
Qty = 568.12 m ³				
Vide T. M. B.			Page - 19	
@ Rs. 14180.15/m ³			Rs. 8056027 = 00	
(12/2) Construction of subgrade and earthen shoulder - - do				
Qty = 1656 m ³				
Vide T. M. B.			Page - 19	
@ Rs. 252.17/m ³			Rs. 417594 = 00	
			Rs. 15789165 = 00	
[P.T.O.]				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13/15) Road marking with hot applied thermoplastic Compound with reflectorising glass beads - do - - do					
Qty = 1200 m ²				Page - 20	
@ Rs. 823.74/m ²				Rs. 988488 = 00	
(14/10) Providing reinforced cement concrete M-15 grade km stone/local stone - - do					
Ordinary km stone (precast) = 07 no					
@ Rs. 2670.50/each				Rs. 18694 = 00	
(15/11) Providing 200 m stone - - do - - do					
Qty = 29 no					
Vide T.M. B. Page - 20					
@ Rs. 748.94/each				Rs. 17975 = 00	
(16/12) Providing and fixing of retro-reflectrised cautionary, mandatory and informatory sign - - do - - do					
600mm equilateral & triangle = 10 no					
Vide T.M. B. Page - 20					
@ Rs. 4197.81/each				Rs. 41978 = 00	
(17/13) 600 mm. Circular = 08 no					
Vide T.M. B. Page - 20					
@ Rs. 4139.51/each				Rs. 33116 = 00	

Continuation

Rs. 16889416 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

(18/14) Providing 600 mm x 450 mm

rectangular = 10 no

Vide T.M. B. Page - 21

② Rs. 4000.57/each Rs. 40006 = 00

(19/16) Providing and fixing

of typical mm GSY informatory

Sign board - - do - - do

Qty = 02 no Page - 21

② Rs. 10173.36/each Rs. 20347 = 00

(20/17) Providing guard Stone

boundary stones - - do - - do

Qty = 112 no

Vide T. M. B. Page - 21

② Rs. 624.52/each Rs. 69946 = 00

(21/18) Planting of tree and

their maint. for one year - do

Qty = 520 no Page - 21

② Rs 1035.01/each Rs. 538205 = 00

(22/19) E/w in excavation for

structure - - do - - do

Qty = 54 m³ (T.M.B. Page - 24)

② Rs. 314.41/m³ Rs. 16978 = 00

(23/20) Providing P.C.C (m-15)

for plain Concrete in open

foundn. - do - do

Qty = 5.40 m³ Page - 24

Continuation

② Rs. 6435.45/m³ Rs. 34751 = 00


Rs 17609649 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24/21) Plain/reinforced Cement Concrete (M-20) in Substructure,					
- - do - - do					
Qty = 52.33 m ³			Page - 24		
@ Rs. 7376.51/m ³			Rs. 3860	13 = 00	
(25/22) Providing weep holes - do					
Qty = 40 no			Page - 25		
@ Rs. 127.10/each				Rs. 5084 = 00	
(26/24) Providing brick masonry in C.M (1:3) in parapet - do					
Qty = 17.77 m ³					
Vide T. M. B. Page - 25					
@ Rs. 6446.28/m ³			Rs. 1145	50 = 00	
(27/23) Plastering with cement mortar (1:4) on brick work in Substructure - do - do					
Qty = 138.31 m ²					
Vide T. M. B. Page - 27					
@ Rs. 165.71/m ²			Rs. 229	19 = 00	
(28/25) Painting two coats on new surface - do - do					
Qty = 138.31 m ²					
Vide T. M. B. Page - 27					
@ Rs. 114.73/m ²			Rs. 1586	8 = 00	
			Rs. 1815	4083 = 00	

B.F. Rs 18154083 = 00

34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add 18%	G.S.T.		Rs.	3267	735 = 00
Add 1%	L.C.		Rs.	1815	41 = 00
Add S. F.			Rs.	1805	55 = 00
			Rs.	21783914	= 00
Less 25% below			Rs.	5445979	= 00
			Rs.	16337935	= 00
Less previous paid			(-) Rs.	15797245	= 00
			Rs.	540690	= 00
 06/06/23 508.1 05.06.23 J.E.  06/06/23					