

4395199

5263236

56

Const. & Maind. Oj Road Bahnamun Shaphanato
Sohar Per Major.
Schedule XLV-Form No. 134
MM54 (4cr.)

I

Krishna Pale Const. Pvt. Ltd.
Ag. No. 19(38D) 12021-22

BARSOI

DIVISION

Barsoi

SUB-DIVISION

M.B. No. 1885

MEASUREMENT BOOK

5th & final bill

87

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of					
Road from Balrampur					
Sahapara to Sahar peer.					
Major					
Agency:- Krishnapali construction					
Agreement no:- 105BD/2021-22					
Date of start:- 15-06-2021					
Date of completion:- 14-06-2022					
Actual date of completion:- 26-07-2022					
Record measurement					
Measurement					
14/6/2023					
37					
NCL					

Abstract of cost					
(1) Plu & filling pillar:-					
(i) bench mark:-					
6 each Q.U.T. 19.B.P. (79)					
@ 3712.94/each RS. 22278.00					
(ii) Reference pillar:-					
20 each Q.U.T. 19.B.P. (79)					
@ 1694.12/each RS. 33882.00					
(2) Clearing & grubbing					
road land:-					
3.54 Hect Q.U.T. 19.B.P. (79)					
@ 49496.70/Hect RS. 17528.00					
(3) Plu Box cutting					
220 m					

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
9.76 MT Q.V.T. M.B.P. (84)					
@ 55884.25/MT-RS:					545430.00
(33) Plv Back filling:-					
273.11 m ³ Q.V.T. M.B.P. (84)					
@ 690.24/m ³ -RS:					188511.00
(34) Plv filter media:-					
179.94 m ³ Q.V.T. M.B.P. (84)					
@ ^{2806.39} 6717.22 /m ³ -RS:					504982.00
(35) Plv R.C.C. M30:-					
37.79 m ³ Q.V.T. M.B.P. (84)					
@ 6717.22/m ³ -RS:					267278.00
(36) SILEP HYSD rod:-					
2.60 MT Q.V.T. M.B.P. (84)					
@ 56905.59/MT-RS:					204800.00
(37) Plv Drainage Spout:-					
32 each Q.V.T. M.B.P. (84)					
@ 397.97/each-RS:					12735.00
(38) Plv 8 laying conduit pipe:-					
250.00 m Q.V.T. M.B.P. (84)					
@ 933.64/m-RS:					233410.00
					RS: 32583130.00
Add 12% GST @ -RS:					3909976.00
Add 1% L.CES @ -RS:					325831.00
Add 10% S. Fee @ -RS:					439296.00
					RS: 37258233.00
less 15.08% below(-)					
					RS: 5618542.00
					C.O. RS: 31639691.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	RS:-	31639691.00
128) p/v payment (6)				RS:-	27353475.00
				RS:-	4286216.00

02-06-2023
 82

Adesh

Executive Engineer
 Rural Works Department
 Works Division, Barsoi