

कार्यपालक अभियंता, का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल विहारशरीफ

पत्रांक 750 अनु/ विहारशरीफ, दिनांक 08.6.2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, विहारशरीफ ।

सेवा में,

नोडल पदाधिकारी 3054
ग्रामीण कार्य विभाग, बिहार, पटना

विषय:- नई अनुस्क्षण नीति-2018 अन्तर्गत आवंटन उपलब्ध करने के संबंध में।
महाशय,


उपर्युक्त विषयक से संबंधित नई अनुस्क्षण नीति-2018 अन्तर्गत इस प्रमंडल द्वारा कराये जा रहे पथों के निर्माण कार्य के लिये आवंटन उपलब्ध करने हेतु अधियाचना पत्र समर्पित की जा रही है।


अतः अनुरोध है कि पथ में कराये गये कार्यों के विरुद्ध भुगतान हेतु संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वासभाजन


8/6/23


8/6/23

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, विहारशरीफ

8/6/23

(See Government of India's Decision (1) below Rule-150)
Form of Utilisation Certificate up to the month of-08.06.2023

(New Maintenance Policy 2018)

PIU- BIHARSHARIF

Year-2023-2024


Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under New Maintenance Policy 2018	ltr-78 Dt-24.05.2023	4114.98475	Certified that out of Rs 4114.98475 received & balance during the years 2023-24 in favour of Ex. Engineer, R.W.D. Works Division Biharsharif, sum of Rs 3922.05956 has been utilized for the purpose of New Maintenance Policy 2018 scheme as given in the margin for which it was sanctioned and that the balance of Rs 192.92519 lacs remaining unutilized at the end of the period under -08.06.2023
	Total Rs.		4114.98475	

2 Certified that I have satisfied myself that the conditions on which the grants-in- aid was
Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant .
- All other codal formalities have been observed.

3 Physical Progress achieved:


- Construction of Road Works.
- Construction of CD works


08/08/23

Divisional Accounts Officer
Rwd, Works Division
Biharsharif


8/6/23

Executive Engineer
Rwd, Works Division
Biharsharif


08/06/23

Format for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Division :- Bihar Sharif

Sl. No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Amount Allotted (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Increase in Allotment	Remarks
				Length (In km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	RM/NA/BIH/23/0001	T02 - Lodipur	755 26.07.2022	0.750	38.562	26.92958	9.25983	MBD-07/2022-23 12.12.2022	11-09-2023	0	1982	25	5.00	0	0	26.05328	
2	RM/NA/BIH/23/0006	Benar-saksotra road to village chharabigha	1405 07.09.2022	0.260	10.356	7.75225	2.54483	03/F2/2023-24 08-05-2023	07-06-2023	0	2370	25	5.00	0	0	7.36531	
3	RM/NA/BIH/23/0007	Benar-saksotra road to village Mahaddipur	1405 07.09.2022	0.280	10.5540	7.73012	2.76948	02/F2/2023-24 08-05-2023	07-06-2023	0	1962	25	5.00	0	0	7.33477	
TOTAL																	


Total = 40.75336

- Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- Up-to-date Physical Progress has been uploaded in MIS.

Divisional Accounts Officer
Rwd, works Division Bihar Sharif

Executive Engineer
Rwd, works Division Bihar Sharif

File : C:\Users\BRRDA83\Downloads\14051251.Xls, Section No. :25, Eqn : $Y = 0 * X^2 + 0.816 * X + 249$
 Name of Customer : Departmental Work(Ashutosh Kumar), Name of Work/ Road : Benar Saksobra road to Chhatar



~~15/5/23~~
 15/5/23
 411m

~~244~~
 15/06/23
 25

~~15/5/23~~
 15/5/23
 25

~~15/5/23~~
 15/5/23
 25

Head-NEW MR
Road-Benar saksobra road se Chhatar Bigha
Con-Departmental Work (Ashutosh Kumar)

Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event	$Y = 0 \cdot X^2 + 0.816 \cdot X + 249$	
13/5/23	10:38:0	0.1	280	0	2800	2533	ROAD	25.270935	85.69178	Normal	$X = 2200$	
13/5/23	10:38:39	0.1	290	10.1	2900	2615	G	25.270862	85.692862	Normal	$Y = 2044$	
14/5/23	10:39:13	0.1	210	10.1	2100	1962	G	25.270118	85.692962	Normal		
					Total-	7110					(R) RURAL ROAD	
					IRI Value-	2370					Good	
											<4000	
											Average	
											4001-5000	
											Poor	
											>5001	

15/5/23
AEM

200
15/05/23
JE

10000
15/5/23
JE

10000
15/5/23
JE

* New Maintenance Policy - 2018
Schedule XLV-Form No. 134.

* Beral Sakgohu Road Se Chhabah Baryh,
H.O. No. 82, Tai

BIHAR P.W.D.

[Signature]

DIVISION

[Signature]

SUB. DIVISION

(Departmental work)

MEASUREMENT BOOK.

* Ashutosh Kumar

MB.No-3108

Agency by which work is executed
 Date of measurement
 No & Date of agreement 34 on final Bg 24
 These four lines should be repeated of the commencement of the measurements relating to each work.

Particulars	Details of actual Measurements				Contents of area
	No	L	B	D	
Name of Road - Restoration work of Road					
From Pooar - Sakshra Road To Chhatra					
Right Road -					
Agency - Ashutosh Kumar					
at - Jhaas, Bari Malawan					
Pinod, Malwa					
Agreement No - 03/6/2023-24					
Date of commencement -					
Date of completion -					
Actual date of completion -					

MEASUREMENT

① Cleaning & Grubbing Road land					
-----20	-----20	-----20	-----20	-----20	-----20
2x	8x	30.00x	1.00	480.00m ²	
2x	1x	20.00x	1.00	40.00m ²	
Sum - 50.00/10000 = 0.05%				50.00m ²	
② Construction of Embankment					
-----20	-----20	-----20	-----20	-----20	-----20
2x	2x	30.00x0.80x0.60	57.60m ³		
2x	1x	30.00x0.80x0.60	28.80m ³		
2x	2x	30.00x0.80x0.60	57.60m ³		
2x	2x	30.00x0.80x0.60	57.60m ³		
2x	1x	11.00x0.80x0.60	10.56m ³		
				212.16m ³	

Continuation

Particulars	Details of actual Measurements				Contents of area
	No	L	B	D	
⑧ P/RCC M-15 Boundary Pillars					
-----do-----do-----do					
50.00 NO VTM BP-04					
@ Rs 540.30/No				Rs	27015.00
⑨ P/RCC M-15 K.H. Stone					
-----do-----do-----do					
1.00 NO VTM BP-04					
@ Rs 2360.00/No				Rs	2360.00
⑩ P/RCC M-15 200mm Stone					
-----do-----do-----do					
2.00 NO VTM BP-04					
@ Rs 630.40/No				Rs	1260.80
⑪ P/RCC M-15 600mm Triangular					
-----do-----do-----do					
2.00 NO VTM BP-04					
@ Rs 3913.30/No				Rs	7826.60
⑫ P/RCC M-15 600mm Circular					
-----do-----do-----do					
2.00 NO VTM BP-04					
@ Rs 5197.00/No				Rs	10394.00
⑬ P/RCC M-15 900mm Side octagon					
-----do-----do-----do					
1.00 NO VTM BP-05					
@ Rs 9129.20/No				Rs	9129.20
⑭ P/RCC M-15 Road marking					
-----do-----do-----do					
55.75 m ² VTM BP-05					
@ Rs 607.20/m ²				Rs	33851.00

Continuation

Particulars	Details of actual Measurements				Estimate of area
	No.	I	II	III	
(15) Planting of Trees by the roadside					
.....	20				
2.0000	VTMBP-05				
	@ Rs 749.20/100				Rs 2469.00
(16) Planting 100 of Asafoetida					
.....	20				
3.0000	VTMBP-05				
	@ Rs 10423.00/100				Rs 25161.00
(17) P/R Brick masonry 10 cm (1:3)					
.....	20				
2.8842	VTMBP-09				
	@ Rs 5350.00/42				Rs 15360.00
(18) Paving PCC 14-20					
.....	20				
12.0000	VTMBP-04				
	@ Rs 405.50/42				Rs 4866.00
(19) Plastering with cement mortar					
.....	20				
21.1642	VTMBP-04				
	@ Rs 143.40/42				Rs 3034.00
(20) Painting Two coats					
.....	20				
21.1642	VTMBP-04				
	@ Rs 105.00/42				Rs 2222.00
					Rs 736531.00
(21) Painting					

Continuation