

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement
 of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Record Entry				
Name of works:-	Repair and maintenance of road from NH102 (Aloni Bazar) to Pokiya High School for under 3054/MR				
Agency:-	Amarendra Kumar Singh, vill. MaNhdumpur P.O.+P.S. Sonapur Dist - Chapra.				

Ag. No- 20/MBD/ 2022-23.
 Date of commencement 04-02-2023
 Date of completion as per ag. 03-02-2024.
 Date of Entry:- 15.02.2023.

Sl. No. 1/a clearing and grubbing
 road land ----

depth for

$$2 \times 20 \times 30.00 \times 1.25 = 1500.00 \text{ m}^2$$

$$2 \times 10 \times 30.00 \times 1.25 = 750.00 \text{ m}^2$$


$$2 \times 10 \times 30.00 \times 1.00 = 600.00 \text{ m}^2$$

$$2850.00 \text{ m}^2$$

$$= 0.285 \text{ Ha}$$

Continuation

2
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
No. 2/3. Construction of granular subbase					
----- de h. above					
	1x	2.80	1.67	0.175	0.818m ³
	1x	3.50	2.25	0.175	1.378m ³
	1x	4.80	1.67	0.175	1.403
	1x	5.30	1.90	0.175	1.762
	1x	7.00	2.34	0.175	2.867
	1x	3.50	1.44	0.175	0.882
	1x	4.80	1.67	0.175	1.403
	1x	3.90	1.67	0.175	1.140
	1x	4.30	2.23	0.175	1.678
	1x	4.80	2.11	0.175	1.772
	1x	6.80	1.67	0.175	1.987
	1x	6.70	2.00	0.175	2.345
	1x	4.40	0.88	0.175	0.678
	1x	2.30	1.67	0.175	0.672
	1x	6.80	1.67	0.175	1.987
	1x	4.40	1.67	0.175	1.286
	1x	7.40	2.84	0.175	3.030
	1x	6.80	1.67	0.175	1.987
	1x	4.40	1.67	0.175	1.286
	1x	10.00	2.00	0.175	3.500
	1x	2.50	2.78	0.175	1.216
	1x	4.30	2.45	0.175	1.844
	1x	5.80	2.00	0.175	2.030

Continuation

C.D. 38.951m³

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
	2nd and Final Bill				
Name of work:-	Repair and maintenance of road from NH 102 (Aloni Bazar) to Pokhri High School stat under 3054/ MR				
Agency:-	Amrendra Kumar Singh. Vill. - Makhdumpur P.O. & P.S. - Sonabhadra Chapra.				

Ag. No. 20 / MRD / 2022-23.
 Date of commencement 04-02-23.
 Date of completion as per 03-02-24
 Date of actual completion. 15.5.23.
 Date of Entry : - 15.5.23.
 Abstract of Cost.

Sl No. 1/1 Clearing and grubbing road
 land - - - - -
 V.T.M.B.P. 13.
 0.285 HA @ Rs 62032=43/HA Rs 17679/-
 Sl No. 2/2 Construction of
 Subgrade and

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
work on 2 boulders ----- do. do.					
V.T.M. B.P. 21					
591.30 m ³ @ R 252.71 / m ³ R					15007.11
Sl No. 3/3 Construction of granular Subbase ----- do.					
V.T.M. B.P. 14.					
41.084 m ³ @ R 2467.78 / m ³ R					101386.2
Sl No. 4/4 W.B.M. Grading 2 Providing, laying ----- do. do.					
V.T.M. B.P. 14.					
34.90 m ³ @ R 5274.53 / m ³ R					184081.2
Sl No. 5/5 W.B.M. Grading 3 Providing, laying ----- Tech. spec.					
V.T.M. B.P. 14.					
51.898 m ³ @ R 4923.34 / m ³ R					255511.2
Sl No. 6/6 Providing Primer coat ----- do. do.					
696.97 m ² V.T.M. B.P. 14.					
V.T.M. B.P.					
Continuation @ R 62.39 / m ² R					43172.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
21 No. 7/7. Providing and applying Tack coat					
----- dash pps.					
V.T.M. B.P. 15'					
691.97 m ² @ Rs 2132/m ² Rs 14753.11					
22 No. 8/8. Providing and laying Mixe Seal					
Surfacing 20mm					
thick --- 6					
V.T.M. B.P. 15.					
691.97 m ² @ Rs 2700.02/m ² Rs 18684.16					
23 No. 9/9. Providing and applying Tack coat					
----- dash					
4500.00 V.T.M. B.P. 15.					
93.75 m ² V.T.M. B.P. 19.					
4593.75 m ² @ Rs 17.75/m ² Rs 81537.21					
24 No. 10/10. Providing and laying Semi Dense Bituminous concrete					
----- 4					
112.50 m ³ V.T.M. A.P. 15.					
2.34 m ³ V.T.M. A.P. 19.					
114.84 m ³ @ Rs 1984.23/m ³ Rs 170423.22					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2/ No. 11/11. Construction of dry lean cement concrete subbase					
----- 100 mm					
V.T.M.B.P. 20.					
3.00 m ³ @ Rs 4448 = 13344					13344 ✓
2/ No. 12/12. Construction of cement concrete Pavement					
----- 100 mm					
V.T.M.B.P. 21.					
120.00 m ³ @ Rs 8787.98 = 1054558					1054558 ✓
2/ No. 13/13. Recm 15 grade Kilometer Stone					
----- 100 mm					
V.T.M.B.P. 22.					
1 Nos @ Rs 2889.67 each Rs 2890					2890 ✓
2/ No. 14/14. 200 m Stone					
V.T.M.B.P. 22					
6 Nos @ Rs 844.94 each Rs 5070					5070 ✓
2/ No. 15/16. Providing and fixing retro-reflective road cautionary Board					
----- 100 mm					
V.T.M.B.P. 22.					

Continuation

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Compound --- Dec				
V.T.M.B.P. 23.				
285.02 m ² @ Rs. 823-20/m ² Rs.				234783
27 No. 21/23. Providing and fixing typical				
Informatory Board				
--- Dec.				
V.T.M.B.P. 23.				
2 Nos. @ Rs. 10804-67 each Rs.				21609-00
27 No. 22/24. Brick masonry				
in c.m. (1:3) in				
Parapet --- Dec				
V.T.M.B.P. 17.				
2.88 m ³ @ Rs. 6552-99/m ³ Rs.				18873
27 No. 23/25. Plastering with				
c.m. (1:4) on				
Brickwork --- Dec				
V.T.M.B.P. 20.				
20.16 m ² @ Rs. 192-35/m ² Rs.				3878
27 No. 24/26. Printing two				
coats on Parapet				
--- Dec.				
Dec.				

Continuation

Continuation

Allocation Lt No:- 53 WE / D-25-03-2023

Balance
Allocation amount ₹:- 19,09,279 = 00

Bill value ₹:- 20,05,704 = 00

32

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd & Final bill:-</u>					
Progressive value:-				49,06,425 = 00	
Previous payment:-				29,00,721 = 00	
				<u>1</u>	
Bill value ₹:-				20,05,704 = 00	
Limit as per allotment ₹:-				19,09,279 = 00	
Memo of payment					
SD @ 5%:-				95,464 = 00	
G.Tax @ 1%:-				19,093 = 00	
S.GST @ 1%:-				19,093 = 00	
C.GST @ 1%:-				19,093 = 00	
L.CGST @ 1%:-				19,093 = 00	

Planting ob trees (MD)-	93,192 = 00
Royalty-	48,144 = 00
SF -	20,339 = 00
	3,33,511 = 00
Total deduction ₹:-	2,40,319 = 00
	15,75,768 = 00
By, CFMS, payment ₹:-	16,68,960 = 00
Grand total ₹:-	19,09,279 = 00
Paid for Rs. 19,09,279 = 00 (Nineteen lacs nine thousand two hundred seventy nine) only.	

Executive Engineer

H.W.D. (W) Division, Chapra-I

For
07/06/23

07/06/2023