

MMGSY (GEN)

Schedule XLV-Form No. 134

Const of Road To 3 (Pakri main Road) to Sahalga
via Basona

RWD Imangaij

DIVISION

Block - Imangaij

SUB-DIVISION

MEASUREMENT BOOK

(683)

CON - DHANANJAY KUMAR

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Const. of road from					
from T03 to 50th rd/Under					
(84K) main road to 50th rd/Under					
Jangangam Block Dist.					
61919					
Name of Agency: - Dharmapay					
Karnar Well - Bisampur					
P.O. Jangangam, 61919					
Agreement no: - 38/500 / (M.M.B.Y.)					
2021-22					
Date of work - 7/5/21					
Date of completion, - 6/5/22					
Date of measurement:-					
Measurement					
(1) Setting out					
Const. of Red X marks & working					
Bench mark					
2.600 km. ✓					
2) Const. of reference pillars					
2.600 km. ✓					
3) Clearing and grubbing road					
Land etc - 1.50.					
2600.00 m x 7.00 = 18200.00 1.82 Hg					
10000 ✓					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1) Const. of benchmark and reference pillars					
vide p. 29 item (1)			2.600 KM.		
@ Rs. 3773-52/KM.				Rs.	9811-00
(2) Const. of reference pillars					
vide p. 29 item (2)					
2.600 KM. @ Rs. 1722-21/KM				Rs.	4478-00
(3) Clearing and grubbing road					
Land etc. etc.					
vide p. 29 item (3)					
1.82 HA. @ Rs. 52998-20/HA				Rs.	96457-00
(4) Erection of excavation for					

structure etc. etc.					
vide p. 29 item (4)					
163.44 m ³ @ Rs. 305-40/m ³				Rs.	49918-00
(5) Riv. P.C.M. 15 cm open					
Foundation etc. etc.					
vide p. 29 item (5)					
14.93 m ³ @ Rs. 4963-39/m ³				Rs.	74103-00
(6) Riv. P.C.M. 20 cm open					
Foundation etc. etc.					
vide p. 29 item (6)					
105.24 m ³ @ Rs. 5441-13/m ³				Rs.	572625-00
(7) Riv. P.C.M. 20 cm sub structure					
vide p. 30 item (7)					
62.48 m ³ @ Rs. 5661-18/m ³				Rs.	353714-00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24) Traffic sign					
width .33 item (24)					
(i) 600 MM circular 12 No.					
Q.B. 4644 = 2909 Ch Rs.					55731 = 00
(ii) 600 MM equilateral triangle					
20 No Q.B. 3463 = 9629 Ch Rs.					69279 = 00
(iii) 600 MM x 450 MM rectangular					
10 No Q.B. 4523 = 4609 Ch Rs.					45235 = 00
(iv) 900 MM side octagon					
2 No Q.B. 8259 = 5869 Ch Rs.					16519 = 00
(25) 104 sq cement concrete					
Home R.R. etc - 500.					

width .33 item (25)					
130 M Q.B. 74292/m				Rs.	96580 = 00
(26) Painting two coats on					
new concrete surface etc etc					
width .33 item (26)					
156.24 M ² Q.B. 99 = 171 M ² Rs.					15994 = 00
				Rs.	15091446 = 00
Add 12% D.D.T.				Rs.	1810994 = 00
Add 1% labor cost				Rs.	150914 = 00
Add 8% mortar fee				Rs.	218846 = 00
				Rs.	17272180 = 00
Less 16 1/2% below				Rs.	2867182 = 00
				Rs.	14404998 = 00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			G.F.B.		14404998-co
Less previous measurement			U.B.		10476526-co
			P.		3928472-co

Rahul Kishraj JP
 29/05/23 29/05/23
 MB JE