

4th & final bill.

53

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/m - const. of Road from Shingapur Embassy to Mysore Bul. under M.M.S.Y.					
Agency - vikash Kumar Pandey					
Agg. No -					
Date of Start - 25. 11. 2021					
Date of comp - 24. 11. 2022					
Actual date of comp - 22/11/22					
Measurement of					
Drain					
07/06/23 J.E					
467 m of const.					
① const of ref. Blm.					
1.14 Km wide - P-45					
@ Rs 5530.40/Km - Rs 6305					
② const of ref. pillar					
1.14 Km wide - P-45					
@ Rs 2896.71/Km - Rs 3292					
③ clearing & grading road					
bank					
0.34 /hect - wide - P-45					
@ Rs 5382.82/Hec - Rs 1829					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(25) Laying 300 mm Road Pipe					
22.50 m — width — P-49					
Qty 208.14 / m —				R9	15733
(26) Planting of Trees					
75 Nos — width — P-49					
Qty 855.50 / No. —				R9	84163
(27) Soil in Excavation					
51.45 m ³ — width — P-49					
Qty 889.94 / m ³ —				R9	14609
(28) Sand filling in Foundation					
2.92 m ³ — width — P-50					
Qty 444.30 / m ³ —				R9	1360
(29) Pcc m 15 grade in Foundation					
4.35 m ³ — width — P-50					
Qty 8896.39 / m ³ —				R9	25649
(30) Pcc m 25 grade in Parcel					
20.42 m ³ — width — P-50					
Qty 9350.58 / m ³ —				R9	150090
(31) Back filling Behind Abutment					
11.52 m ³ — width — P-50					
Qty 2792.92 / m ³ —				R9	32163

Continuation

Continuation