

— X — X — X —

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work → TOI to Khanta Kani Santhal talu					
Agreement No → 79/SB2/2019-20					
Agency → M/S Bhaiya Jee Const. Vill. + P.O. - Rangpur P.S. - Mirganj, Bihar, Lunna					
Date of Commencement → 27/09/2019					
Date of Completion → 26/09/2020					
RECORD - ENTRY					
— X — X —					

1 st 1/34	Providing Boulder Aprons				
	— to — G.I. —				
	$V/S = 1 \text{ No} \times 8.50 \text{m} \times 3.50 \text{m} \times 0.60 \text{m} = 17.85 \text{m}^3$				
	$D/S = 1 \text{ No} \times 8.50 \text{m} \times 5.50 \text{m} \times 0.60 \text{m} = 28.05 \text{m}^3$				
	Total = 45.90 m ³				

1 st 2/	Const. of Embankment with Material obtained from borrow				
	— to — G.I. —				

H	Area	Mean Area	dist	=	Volume
0	3.604	—	—	=	00.00 m ³
10	3.565	3.586	50	=	179.275 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 1/1	Setting out Pillars				
	10		62		
Qty. vide TMB P (32)					
1.10 km	Rs 3085	5.28	/km Rs		33941 = 00
Item 2/2	clearing and grubbing Road Land (By Manual means)				
	10		62		
Qty. vide TMB P (32)					
0.39 Ha	Rs 49739.47	/Ha Rs			19398 = 00
Item 3/37	Const. of Embankment - met with Material obtained				
	10		62		
Qty. vide TMB P (42) + (32)					
1085.00 m ³ + 214.00 m ³					
1299.00 m ³	Rs 179.44	/m ³ Rs			233067 = 00
Item 4/8	Const. of Embankment with Material obtained from borrow				
	10		62		
Qty. vide TMB P (32) + (43)					
1085.00 m ³ + 620.81 m ³					
1085.00 m ³					

Continuation 4.00 m

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 33/32 Providing weep holes					
— do —	62				
Qty. vide TMBP (37)					
12. Nos G Rs 133.02/No B					2564.00
Item 34/38 Providing Pressure Relief Pipe					
— do —	62				
Qty. vide TMBP (37)					
6.00 Nos G Rs 427.29/No B					199427.00
Item 35/36 Supplying fitting and placing HRS					
— do —	62				
Qty. vide TMBP (38)					
2.79 MT G Rs 77013.30/MT B					214867.00
					Rs 83,03,876.00
					82,77,365.00
Less 0.0 2% Below Rs 1-1					1655.00
					Rs 83,02,210.00
					82,75,710.00
Less Provisional Payment					Rs 17,57,747.00
					Rs 17,44,468.00
					17,14,963.00
Dated 05/16/23					
JE					05/06/2023
					(AG) <i>[Signature]</i>
					Executive Engineer Rural Works Department Division Dhamdaha (Purnea)