

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/10 - Cont of Road from Rardaha to Dhamrajer under MMCSY.					
Agency - M/s Lamer engg. & p.					
Agg. No - 59860/MMCSY/01-22					
Date of Start - 10. 04. 2021					
Date of comp - 09. 04. 2022					
Measurement Nil					
At 31/5/22 JE					

Abstract of work.					
1/2 Cont. of working Benchmark					
2.5 Km - under - P-28					
CE 10265.34/Km					Rg 21044
2/2 P.V. Ref. Pillar.					
2.08 Km - under - P-28					
CE 10459.77/Km					Rg 21443
3/3 clearing & grading Roadbed					
0.62 Km - under - P-28					
CE 51193.76/Km					Rg 31703

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10/11 Cast of unreinforced RCC Pav. 344.48 m ² - wide - P-30 @ 9000.32/m ² — R9					27892
11/12 P.V. & laying M.M. 1007 Guard 1 No - wide - P-30 @ 11439.36/each — R9					11439
12/13 For excavation in foundation 994 m ² - wide - P-30 @ 768.32/m ² — R9					73294
13/14 Sand filling in foundation 12.162 m ³ - wide - P-30 @ 400.50/m ³ — R9					4872
14/15 P.V. & laying RCC 18.88 m ² - wide - P-30 @ 5868.87/m ² — R9					110804
15/16 RCC m.e.s in substructure 113.55 m ³ - wide - P-30 @ 9260.82/m ³ — R9					835821

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16 Backfilling behind abutment					
32 m ³ - wide - P-31					
229 2725.99/m ³ - R9					119627
17 Creepholes in Abutment					
100 No. - wide - P-32					
229 8311/each - R9					8311
18 Supplying / Hvy & P/cking					
HYSO Bar.					
45902.23/MT - wide - P-32					
229 8.43 MT - R9					368595
— Total R9					9360850
Add G.I. @ 12% - R9					1123302
Add 2.029901% - R9					93609
Add S.F. - R9					122802
— Total R9					10700563
2299 0.053% below R9					56713
					R9 10643850
2299 Previous pay - R9					10005528
Net pay - R9					638322
Aug 15/23 JE					

Continuation