

MMGSY (S.C) M.B.NO-3449

Schedule XLV-Form No. 134

બાલોર શરુત સે ગ્રામ માન્યુર સેલો વિભાગ
સે ગોવ શરુત નેક **DIVISION**

સુકરગ્રામી સો - 20/SBD/2021-22


SUB-DIVISION

સોદક - કો અધિષેક કુમાર સિંહ

Measurement Book

બાલોર

3449

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W — construction of road from Manpur to Manpur Madhya vidyalaya to Ganga Harara Park.					
N/A Entry — Adhishck Kumar Singh					
Appt No — 20 SBD/2020-2021					
D.O.C — 13.06.2021					
D.O.C — 12.09.2022					
Date of Entry — 10.5.2023					
Measure — Nil.					
					

ABSTRACT OF COST

① providing and fixing 15000 B.P.

vide T.M.B.P. (23)

0.650 KM c/c 5940.68/KM ₹ 3861.00

② clearing and grubbing

Area of Land.

vide T.M.B.P. (23)

0.130 Hec c/c 51133.76/Hec ₹ 6647.00

③ Box cutting excavation

for road way in soil

vide T.M.B.P. (24)

56.50 M³ c/c 126.24/M³ ₹ 7133.00

CO ₹ 17641.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P. — P.	14641.00
(4) Construction of embankment with approved material deposited from road way cutting.				wide T.M.B.P. — (24)	
				33.894 ³ @ 88.36/4 ³ =	2994.00
(5) Construction of embankment with material obtained from borrow pits with				Lea — 1000 M.	
				229.50 M ³ @ 184.30/4 ³ =	42297.00
(6) Construction of					
G.C.B. road.					
				wide T.M.B.P. — (24)	
				206.834 ³ @ 3279.50/4 ³ =	678297.00
(7) Providing Layer					
W.B.M. road.					
				wide T.M.B.P. — (25)	
				184.004 ³ @ 3996.79/4 ³ =	735409.00
(8) P/R and filling typical					
M.M.C. & P/R for formation					
Sign board.					
				wide T.M.B.P. — (25)	
				03 M ³ @ 9355.72/4 ³ =	28067.00
					1504707.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.P.	fb	1504705.7
⑨ P/V and apply primer coat.					
wide T.M.B.P. - ②5					
1249.88 m^2 c/f 45.34 m^2 fb					56640.0
⑩ P/V and apply tack coat.					
wide T.M.B.P. - ②5					
1249.88 m^2 c/f 15.60 m^2 fb					19498.0
⑪ P/V layer rolling and compact & dressed/graded finishing surface.					

wide T.M.B.P. - ②5					
1249.88 m^2 c/f 243.73 m^2 fb					304633.00
⑫ construction of un- reinforced C.C. pavement.					
wide T.M.B.P. - ②5					
192.80 m^3 c/f 7605.63 m^3 fb					1466365.00
⑬ construction of sub- grade and earthwork shoulder.					
wide T.M.B.P. - ②5					
214.02 m^3 c/f 210.88 m^3 fb					45132.00
				Cu fb	3397005.0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.P. 3394005 =
(14) 1/2" and Laying of R.C.C. pipe 300mm dia. ^{caste} duct					
Width T.M.B.P. (28)					
6.00 M @ Rs 836.75/M Rs					5020.00
(15) providing and fixing R.C.C. boundary pillar					
Width T.M.B.P. (26)					
0.5 M @ Rs 506.00/M Rs					2530.00
(16) 1/2" and fixing R.C.C. K.M. Stone					
Width T.M.B.P. (28)					
0.2 M @ Rs 2213.61/M Rs					4427.00
(17) 200 M. Stone					
Width T.M.B.P. (25)					
0.3 M @ Rs 623.05/M Rs					1869.00
(18) 600 MM equilateral triangle					
Width T.M.B.P. (27)					
0.1 M @ Rs 3582.12/M Rs					3582.00
(19) 600 MM circular					
Width T.M.B.P. (27)					
0.1 M @ Rs 4740.23/M Rs					4740.00
(20) 600 MM X 450 MM rectangular					
Width T.M.B.P. (27)					
0.1 M @ Rs 4643.72/M Rs					4644.00

Continuation

Rs 3423817.00

