

निप्राप्ति या तो प्राप्ति

Schedule XLV-Form No. 134

राजेश कुमार तिवारी DIVISION

ब्लॉक - हथिवा SUB-DIVISION

MMGSY-SC

MEASUREMENT BOOK

MB-NO - 514

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4th & final bill (Receipt)					
M/W - Narainiya to Rajapur					
Agency - Rajpur ka Tilwari					
Agtd Mo - 06.5.2021					
Actual date of comp - 9/12/21					
Measurement - M/L					
Abstract of cost					
1) constn of B.M Pillar					
- city vide TMB P (9)					
0.27 km @ 5090.94/-					1377 =
2) constn of reference pillar					
- city vide TMB P (9)					
0.27 km @ 2815.39/-					760 =
3) clearing & grubbing					
road 1cm - city vide TMB-39					
0.80 Hec @ 51133.76/-					4091 =
4) constn of embankment with					
material - city vide TMB P 20					
116.60 m ³ @ 202.52/-					23492 =
5) constn of subgrade					
earthen shoulder - city vide TMB P 20					
141.15 m ³ @ 204.16/-					28817 =
6) constn of embankment					
- city vide TMB P 20					
270.0 m ³ @ 167.41/-					45201 =
					1

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					1624484 = w
					1411567 = w
less Previous Payment					Rx 212917 = w
					DAO
					esp
					(Kutshre)
					8/6/2023