

Read Name. Icaharwa Dubba Mandai to
Shedule XLV Form No. 134.
Polka fortar tela tale.

DIVISION

SUB-DIVISION

Trivani gar g.

M. R. No. 908

Measurement Book

Mandis Kumar Mandae

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road:	— Karharwa				
	Durbal mandal to				
	Bhatolar Tola.				
	(MNGS4)				
Agency	— Manoj kumar mandal				
Agreement No.	— 47/SBD/MNGS4/21-22				
Date of start	— 29.07.2021				
Date of completion (st.)	— 28.07.2022				

Date of entry:	— 17.02.2023				
	Record entry				
Item ①	P/F of working				
1	bench mark pillars				
	& Reference pillar.				
	8 Nos x 1.5 = 12 Nos				
Item ②	clearing and grubbing				
2	road land do - -				
	6	30	3.50	(av) =	630 m ²
	7	30	3.50	(av) =	735.0 m ²
	8	30	3.50	(av) =	840.0 m ²
	5	30	3.50	(av) =	525.0 m ²
	9	30	3.50	(av) =	945.0 m ²
	6	30	3.50	(av) =	630 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Granular Sub base					
G.S.B Gr-1 - do					
Urdu TMB p-3					
1069.50 m ³ @ Rs 3083.22/m ³					
					=Rs 3297504.00
Item ⑦ construction					
G.S.B Gr-1 - do					
Urdu TMB p-3					
56.25 m ³ @ Rs 3083.22/m ³					
					=Rs 173431.00
Total Rs					3826386.00
Add 12% GST					Rs 459166.00
1% LC					Rs 38264.00
S fee					Rs 2100.00
Gross AMB					Rs 4325916.00
Less 10.55% below (G)					456384.00
Net payable					Rs 3869532.00
SK 16.03.23 J.E					
Material Statement					
① Stone metal					1058.205 m ³
② Sand					270.18 m ³
③ Stone chips					34.27 m ³
④ coarse sand					17.23 m ³

SK
16.03.23
J.E

Continuation