

[illegible]



1
 2
 3
 4
 5
 6
 7
 8
 9
 10
 11
 12
 13
 14
 15
 16
 17
 18
 19
 20
 21
 22
 23
 24
 25
 26
 27
 28
 29
 30
 31
 32
 33
 34
 35
 36
 37
 38
 39
 40
 41
 42
 43
 44
 45
 46
 47
 48
 49
 50
 51
 52
 53
 54
 55
 56
 57
 58
 59
 60
 61
 62
 63
 64
 65
 66
 67
 68
 69
 70
 71
 72
 73
 74
 75
 76
 77
 78
 79
 80
 81
 82
 83
 84
 85
 86
 87
 88
 89
 90
 91
 92
 93
 94
 95
 96
 97
 98
 99
 100

13/02/2022-23.

3rd on A/C bill

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Const ⁿ of road from Tol Raiput Tola Ward No-10 to Mahadali Tola Ward no-14 under MMGSY (SC)					
Agency: Subodh Kr. Singh ward no. 09, Bhargma (Araria)					
Agreement no. :- 17/SGD/2022-23					
Date of start :- 12.04.2022					
Date of completion :- 11.01.2023					
Further measurement					
Nil					
 28/05/23 J.E.					
 28/05/2023 A.P.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
Qty wide TMB P-12 to 14					
(1) P/V & fixing of working BM pillars and reference pillars as per T/S					
0.900 km @ Rs. 4351.10/km - Rs.					3916:00
(ii) Reference pillars					
0.900 km @ Rs. 2007.83/km - Rs.					1807:00
(2) Weeding & grubbing land as per T/S					
0.63 Hec @ Rs. 5297.33/Hec - Rs.					33371:00
(3) E/W in excavation					
found ⁿ as per T/S					
31.32 m ³ @ Rs. 279.09/m ³ - Rs.					8741:00
(4) P/V PCC M-15 (1:2:5:5) in found ⁿ as per T/S					
5.70 m ³ @ Rs. 6250.45/m ³ - Rs.					35628:00
(5) P/V PCC M-20 in substructure as per T/S					
29.733 m ³ @ Rs. 7071.35/m ³ - Rs.					196110:00
(6) P/V & laying RCC HPNB with 600 mm dia - to.					
15.00 m @ Rs. 2624.00/m - Rs.					39360:00
(7) P/V box cutting as per T/S					
15.00 m ³ @ Rs. 75.57/m ³ - Rs.					1134:00
(8) Const ⁿ of embankment -					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
from borrow pits as per T/s					
(A) Up to lead 100 m					
453.045 m ³ @ Rs. 153.66/m ³					69615.00
(B) Up to lead 1000 m.					
302.03 m ³ @ Rs. 190.57/m ³					57558.00
g) Const ⁿ of subgrade & earthen shoulder - do -					
1527.75 m ³ @ Rs. 192.25/m ³					293710.00
d) Const ⁿ of GSB by well graded as per T/s					
567.00 m ³ @ Rs. 364.54/m ³					206928.00
(1) P/U & laying & spreading and compacting & state agreement Cr-3 as per T/s					
196.88 m ³ @ Rs. 4415.14/m ³					869253.00
Total Amt					Rs. 36,79,492.00
Add GST 12%					Rs. 4,41,539.00
Add L-cess @ 1%					Rs. 36,795.00
Add S. Fee vide TMB					
P-14					Rs. 55,329.00
Total					Rs. 42,13,155.00
Less 0.39% below (-)					Rs. 16,431.00
Less previous payment vide TMB					Rs. 28,37,708.00
P-10 & 15					
Net payable					Rs. 12,59,016.00
<i>(Signature)</i>					
<i>(Signature)</i>					
<i>(Signature)</i>					

Continuation