

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण)।

पत्रांक: 966/अनु0 / चकिया, दिनांक: 08/06/2023

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, चकिया।

सेवामे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

- अनु0:- 1. आवंटन की सूची।
2. मापीपुस्त की छाया प्रति।

विश्वासभाजन,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

ज्ञापांक- 966 दिनांक- 08-06-2023

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

- अनु0:- 1. आवंटन की सूची।
2. मापीपुस्त की छाया प्रति।

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Regulation Format for Scheme Head- MR[305a] under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division Chakia

Sl No	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Adjustment No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/m)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requestion against work done (in Lakh)	Remarks
					Length (in Km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	(RM/EA/CHA/22/0012)	Rajpur Bazar to Ganeshpur via Rajpur Village	31708412012	Letter No.105 Date-03.06.2022	1.183	62.03	46.18762	11.15187	18 MBD/2022-23 Date-28.07.2022	27.04.2023	05.04.2023	3326.083	25	05.00	44.51000	44.51000	1.35780	Completed
2	(RM/EA/CHA/22/0012)	Bahura World Bank Road to Katarhaya House of Punyadeo Pandey	31708412019	Letter No.105 Date-03.06.2022	2.248	137.07	104.70299	21.74742	18 MBD/2022-23 Date-28.07.2022	27.04.2023	05.04.2023	2888.522	25	05.00	102.70000	102.70000	1.70876	Completed
					3.431	199.10	150.89061	32.89929							147.21000	147.21000	3.06656	

- 1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed
- 2 Up-to-date Physical Progress has been uploaded in MIS.

Executive Engineer
Rural Works Department,
Works Division, Chakia.
06/06/23

Form GER 19-A
(See Government of India's decision (1) bellow Rule - 150)
Form of utilization certificate up to the month up to 06/2023
M.R. (3054) New maintenance Policy-2018

PIU - RWD , W.D- CHAKIA


SL. NO	Name of Scheme	Sanction No. / Date with Amount (in RS. Lacs)	Amount Received (in RS. Lacs)	particulars
1	M.R. (3054) New maintenance Policy-2018	9346.23493	9346.23493	Certified that out of Rs 9346.23493 Lacs Receive upto the year.2023-24 executive engineer RWD, (W) DIV, chakia a sum of RS 9192.72655 Lacs has been utilized for the perpose of M.R. (3054) New maintenance Policy-2018 'CFMS' Schemes given in the margin for which it was sanctioned and that the balance of Rs 153.50838 lacks remaining unutilized at this end of the (up to 06/2023)

2. Certificate that I have satisfied myself that the conditions on which the grand's-in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned kinds of cheks exercised:-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.

3. Physical Progress achieved :-

- Construction of M.R. (3054) New maintenance Policy-2018 (Details in Progress report)
- Construction of Road Works. {.....Do.....}
- GSB entered in MB has been badly damage due to flood in Dekha Bandh to Arit Singh ke Tola Tak Path


EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT
WORKS DIVISION- CHAKIA.

06/06/23

27.04.2023

05.04.2023

2

Side 1	Side 2	Side 3	Side 4	Side 5	Side 6	Side 7	Side 8	Side 9	Side 10	Side 11	Side 12	Side 13	Side 14	Side 15	Side 16	Side 17	Side 18	Side 19	Side 20	Side 21	Side 22	Side 23	Side 24	Side 25	Side 26	Side 27	Side 28	Side 29	Side 30	Side 31	Side 32	Side 33	Side 34	Side 35	Side 36	Side 37	Side 38	Side 39	Side 40	Side 41	Side 42	Side 43	Side 44	Side 45	Side 46	Side 47	Side 48	Side 49	Side 50	Side 51	Side 52	Side 53	Side 54	Side 55	Side 56	Side 57	Side 58	Side 59	Side 60	Side 61	Side 62	Side 63	Side 64	Side 65	Side 66	Side 67	Side 68	Side 69	Side 70	Side 71	Side 72	Side 73	Side 74	Side 75	Side 76	Side 77	Side 78	Side 79	Side 80	Side 81	Side 82	Side 83	Side 84	Side 85	Side 86	Side 87	Side 88	Side 89	Side 90	Side 91	Side 92	Side 93	Side 94	Side 95	Side 96	Side 97	Side 98	Side 99	Side 100
--------	--------	--------	--------	--------	--------	--------	--------	--------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	---------	----------

06/06/23
AC

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
① Providing & fixing of typical MR-information sign with logo & maintenance board					
Qty. vide T.M.B. P. 23					
3 nos @ Rs. 12680.49 each					Rs. 38041.2
② Clearing & grubbing road land					
Qty. vide T.M.B. P. 23					
0.236 Ha. @ Rs. 59726.13/Ha					Rs. 14095.2
③ Construction of GSB Em II by providing Well grades					
<u>Materials</u>					
Qty. vide T.M.B. P. 23					
14.03 m ³ @ Rs. 2579.78/m ³					Rs. 36194.2
④ Providing, laying, spreading & compacting Stone aggregate WBM Em II					
Qty. vide T.M.B. P. 23					
16.26 m ³ @ Rs. 5019.97/m ³					Rs. 81625.2
⑤ Providing, laying, spreading & compacting Stone aggregate WBM Em III					
Qty. vide T.M.B. P. 23					
24.89 m ³ @ Rs. 4833.03/m ³					Rs. 1,20,294.2
⑥ Providing & applying Primer coat with SS-1					

Particulars	Details of actual measurement				Contents of area
	No	L.	B.	D.	
Qty. Vido T. M. B. P. 24					
331.86 m ² @ Rs. 59.15/m ²	R ₁				19630=.
⑦ Providing & applying of					
Jack Coat with RS-1					
Qty. Vido T. M. B. P. 24					
3108.105 m ² @ Rs. 20.13/m ²	R ₁				62566=.
⑧ Providing laying & rolling					
of close graded fine mix					
Surfacing					
Qty. Vido T. M. B. P. 24					
331.86 m ² @ Rs. 250.99/m ²	R ₁				83,294=.
⑨ Providing & laying S.D.B.C.					
with 100-120 TPH batch type					
HWP					
Qty. Vido T. M. B. P. 24					
69.40 m ³ @ Rs. 13595.37/m ³	R ₁				9,43,519=.
⑩ Construction of un-rein					
forced f.c.c. Pavement					
Qty. Vido T. M. B. P. 24					
270.60 m ³ @ Rs. 8140.07/m ³	R ₁				21,92,819=.
⑪ Construction of Sub grade					
& earthen Shoulders					
Qty. Vido T. M. B. P. 25					
496.80 m ³ @ Rs. 254.04/m ³	R ₁				1,26,207=.
⑫ Providing & fixing of R.C.C.					
1/5 Gr. Km. Stone					
Qty. Vido T. M. B. P. 25					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 Nos. @ Rs. 2908.74 each				R ₁	5817=
(13) Providing & fixing of R.C.C.					
115 gr 200mm. stone				1	
Qty. vide T.M.B. P. 25					
4 Nos. @ Rs. 813.33 each				R ₁	3253=
(14) Providing & fixing up					
60mm. equivalent of triangle					
Qty. vide T.M.B. P. 25					
4 Nos. @ Rs. 4228.60 each				R ₁	16912=
(15) Providing & fixing up 60mm					
Circular					
Qty. vide T.M.B. P. 25					
2 Nos. @ Rs. 5492.59 each				R ₁	10985=
(16) Providing & fixing of 60mm					
450mm rectangular					
Qty. vide T.M.B. P. 25					
2 Nos. @ Rs. 5363.14 each				R ₁	10726=
(17) Providing & fixing of R.C.C.					
boundary Pillars					
Qty. vide T.M.B. P. 25					
18 Nos. @ Rs. 615.61 each				R ₁	11081=
(18) Planting of trees by the					
road side					
Qty. vide T.M.B. P. 26					
37 Nos. @ Rs. 1079.33 each				R ₁	39935=
(19) (i) Providing & laying of					
applied road marking for RT.					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. Vide T.M.B P. 26					
146.60 m ² @ Rs. 823.74/m ²				Rs.	1,20,760.2
(ii) Pedestrian Crossing					
Qty. Vide T.M.B P. 26					
0.80 m ² @ Rs. 823.74/m ²				Rs.	659.2
(iii) Policing & laying of hot applied road marking					
Qty. Vide T.M.B P. 26					
90.60 m ² @ Rs. 916.81/m ²				Rs.	82,513.2
			Total	Rs.	40,25,925
Add 1% Labour Cess (+)			Rs.		40,259.2
Add 12% GST (+)			Rs.		4,83,112
Add S. Fee (+)			Rs.		42,536.2
			Total	Rs.	45,91,831.2
Less 0.11% below (-)			Rs.		505.2
				Rs.	45,86,780.2
Less Previous Payment (-)			Rs.		44,51,600.2
Payable amount				Rs.	1,35,780.2
Rs. 5/5/23					
5/6/23					
मे' मापी से संतुष्ट हूँ।					
राम कुमार					

06/06/23
AE