

Name of Work—  
 Situation of Work—  
 Agency by which work is executed—  
 Date of Measurement—  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                                                | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                            | No.                           | L. | B. | D. |                  |
| N/huk - Construction of Road from Shambur to Khambur Road. |                               |    |    |    |                  |
| Agency - Sri Amarnath Jha.                                 |                               |    |    |    |                  |
| Date of start - 24/09/20                                   |                               |    |    |    |                  |
| Compli date - 23/3/22                                      |                               |    |    |    |                  |
| Agreemental value -                                        |                               |    |    |    |                  |
| Rate - 0.28/1. Sep/20                                      |                               |    |    |    |                  |
| Agreement No - 53-SB/20-21                                 |                               |    |    |    |                  |

| Measurements                                          |  |  |  |  |  |
|-------------------------------------------------------|--|--|--|--|--|
| (1) PIF - Project logo Boards.                        |  |  |  |  |  |
| 15 as per specification.                              |  |  |  |  |  |
| <del>9</del> 10.610/20 = 02 Nos                       |  |  |  |  |  |
| (2) Setting out Bench Mark Pillars as per sheet       |  |  |  |  |  |
| = 01 No.                                              |  |  |  |  |  |
| (3) Boundary & Fixing Reference Mark Pillars = 02 Nos |  |  |  |  |  |
| (4) Clearing & Grubbing Road                          |  |  |  |  |  |
| Roads as per sheet                                    |  |  |  |  |  |
| Area = 1 x 550.0 mt x 3.50 mt                         |  |  |  |  |  |
| = 1925.0 ml                                           |  |  |  |  |  |
| = 0.193 Haft.                                         |  |  |  |  |  |

Continuation

| Particulars | Details of actual measurement |    |    |    | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
|             | No.                           | L. | B. | D. |                  |

(23) Providing 600 mm circular traffic sign.

P/10 02 Nos  
@ 4716.909 = 9434.00

(24) Providing 600 mm x 450 mm rectangular traffic sign

P/11 02 Nos  
@ 4716.909 = 9234.00  
4613.29/m<sup>2</sup>

(25) Providing boundary pillar

P/11 06 Nos  
@ 536.56 = 3219.00

(26) Road marking with hot asphalt

P/11 109.40  
109.40 m<sup>2</sup>  
@ 721.95/m<sup>2</sup> = 78981.00  
35344.60

(27) Add G.S.T @ 12% = 424184.00

Add L.C @ 1% = 35345.00

3993925.00

Add S. Fee 47635.00

4041560.00

Less 0.28% = (-) 11316.00

4030244.00

Provisional Payment Rs. 20,40,209.00

20/05/23. 3519,90,035.00

Continuation