

MMESY-SC अक्षरोंत अरगा मा प्रबुंड मः L-038 मरा
होमा मया एव देमा मय-सः 5 अ निमा 02 मया
Schedule-XLV-Form No. 134 पु
रेष-रेवा वमाय।

रअरारमा मा की संरटया - 02-SBD/2020-21-
रअरारमा मा की राशि-46112503
आपपाररअरने वकी तिनि-0603-2021-
आपपुठअरने की तिनि-05-03-2022-
संबेअ-अमर किशोर सिंह
SUB-DIVISION

Measurement Book

मापी पु-५ की संरटया- 020/2020-21.

4th on A/C Bill

33

Sch. XLV-Form No. 134

Sch. XLV-Form NO. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work:- Const ⁿ					
of road from LO38					
Bhagat Jolo To yadav					
Jolo. under MMCSYLSC					
Name of agency:- Amar Kishor sin					
st-Hanuman Nagar					
Ward no-15, Araria					
Agreement no:- 82/SBP/MMCSY 2020-2					
Date of commencement:- 06.03.2021					
Date of completion:- 05.03.2022					
Details of measurement:-					
E/W in excavation for					
structure as per					
drawing and T/S					
$1 \times 9.25 \text{m} \times 6 \text{m} \times 0.75 \text{m} = 41.625 \text{m}^3$					
$2 \times 9.25 \text{m} \times 1.30 \text{m} \times 1.80 \text{m} = 43.29 \text{m}^3$					
$4 \times 2.40 \text{m} \times 3.88 \text{m} \times 1.80 \text{m} = 67.05 \text{m}^3$					
Total — 151.965m^3					
(2) P/V PCC M-15 in found ⁿ					
(1:2.5:5) in levelling					
course as per T/S					
$1 \times 9.25 \text{m} \times 6.00 \text{m} \times 0.10 \text{m} = 5.55 \text{m}^3$					
$4 \times 2.40 \text{m} \times 2.88 \text{m} \times 0.20 \text{m} = 5.53 \text{m}^3$					
On Total $= 11.08 \text{m}^3$					
(3) P/V PCC M-20 (1:2:4)					
concrete for plain					
concrete in open					
found ⁿ as per T/S					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18) Cont ⁿ of GSB by pit well graded material as per T/S					
citywide TMB-P-38-2430.00m ³					
2430.00m ³ @ Rs. 3508.28/m ³					Rs. 8525120.00
Total					Rs. 195,30,985.00
CIST 12%					Rs. 2343718.00
L.Cess @ 1%					Rs. 195310.00
S. Fee					
W :- 1663.55 x 23.78 x 0.10 =					3956.00
Subgrade :-					
7311.375 x 23.78 x 0.10 =					17386.00
PCC M-15					
17.44 x 465.44 x 0.10 =					3604.00
PCC M-20					
267.50 x 667.71 x 0.10 =					17861.00
RCC M-25					
101.83 x 586.42					
RCC M-20					
464.35 x 535.51 x 0.10 =					24866.00
RCC M-25					
18.50 x 586.42 x 0.10 =					1084.00
101.83 x 586.42 x 0.10 =					5972.00
GSB					
2430.00 x 475.51 x 0.10 =					115549.00
Total					Rs. 2,22,60,291.00
Less below 0.01%					Rs. 2226.00
Total					Rs. 2,22,58,065

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
C.O					Rs. 22258065=00
Less previous payment					
TMB-P-32					Rs. 2779086=00
TMB-P-28					Rs. 37054.47=00
TMB-P-13					Rs. 3490225=00
Net payable amt					Rs. 12283307=00
ASD					
30/04/25					30/04/25
DD					AE