

Bill No 44K2 Final

MMHSY 41 SC

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Construction				
of road from Madhatala pitha					
to Mallah tole					
Agency:-	Sri Shree Ratan Yadav.				
Ag No.	132	SB2	MMHSY	2021-22	
Date of work start:-	24.07.21				
Date of work completion:-	23.04.22				
Actual date of W done:-	20.4.22				
Date of Entry:-	4.06.23				
Measurement					
NIL					
Aug 4/6/23 JS Signature AKR					
ABSTRACT OF COST					
①	Construction of road				
working bench mark					
done vide item No 1					
Page No 32 - 0.660 Km					
@Rs 8371.47 / Km — Rs 5527.					
②	Construction of working				
reference pillar done					
vide item No 2 page					
No 32 - 0.660 Km					
@Rs 4532.63 / Km — Rs 2992.					
③	clearing & grubbing				
scare land done vide					
item No 3 p. No 32 - 0.20 hee					
@Rs 51133.76 / Hectare — Rs 10227.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27) 34	Ponding R.C. M/S grade in Foundation do do vide item No 27 page No 38 - 5.58m ² @Rs 5750.25/m ² - R 32086				
(28) 39	Ponding R.C. M/S grade do do vide item No 28 p. No 38 - 28.70m ² @Rs 7155.41/m ² - R 205360				
(29) 40	Back filling behind Abt & R/W do do vide item No 29 page No 38 - 16.56m ³ @Rs 2754.73/m ³ - R 45618.				
(30) 41	Providing Weep holes do do vide item No 30 page No 38 - 20m @Rs 82.65 each - R 1653				
(31) 43	Supplying R.Hing & placing H.Y.S.P bar vide item No 31 page No 39 - 1.88mt @Rs 49131.63/mt - R 92367				

Continuation

4549496

[illegible]

Continuation