

MMASy: 5C अमरागं न पानि विरसगा अपरुं मे
विमराहा रेनवे रेलेरान सेमिभर उमा विरुपिपु
PMMASy) राड रेलेअद वार सव ससुड व निमारा रेले
पानि वषिपिर रवः ररवाव अगपुं ।

Schedule XIV-Form No. 134

रुअर रमासा की सरुपः- 15.5 B/D/2021

रुअर रमासा की रावि- 9956098/-

DIVISION

कार्यप्रार्थन करने की तिथि- 05.06.2021

कार्यप्रार्थन करने की तिथि- 04.06.2021

SUB-DIVISION

संबंधित- श्री रावि अमरागं

Measurement Book

मापन पुस्तक की सरुपः- 1009/2021-22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - Constn of Road from Simmuhu Railway Station to Jhikuram bus stop					
Road to Jhikuram Road Tak.					
Agency - M/s Mousumi & Co Constn					
Agg No: 155 BD/2021-22					
Site of Commencement - 05/06/2021					
Date of Completion - 04/06/2022					
Further measurement - Nil					
Hence measurement - Nil					

Abstract of cost					
(11) P/W and fixing loosey P/W puller.					
1.10 km @ V.T.M.B P(14)					
@ Rs 4083 = 03/100					44912.00
(12) P/W and buying Ref puller					
1.10 km @ V.T.M.D P(14)					
@ Rs 1870 = 90/100					2060.00
(13) Clearing & grubbing of the land					
0.44 Hec @ V.T.M.B P(14)					
@ Rs 51133 = 76/100					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			P12		
(10/26) Contn of R.R. C.M. Sub					
- Structure m2 of area					
57.15 m @ V.T.M.D. P(15)					
@ Rs 6137 = 42/m ² — Rs 350754 = 00					
(11/29) PIV weep holes in piers					
Specification					
48 Nos @ V.T.M.D. P(15)					
@ Rs 111 = 36 / No. — Rs 5345 = 00					
(12/30) SIFIP HYSD Reinforcement					
for cumt					
1.98 m @ V.T.M.D. P(16)					
@ Rs 49444 = 84/m ² — Rs 97901 = 00					
(13/34) SIFIP HYSD Reinforcement					
for cumt					
0.740 m @ V.T.M.D. P(16)					
@ Rs 50627 = 42/m ² — Rs 37466					
(14/31) Back filling behind					
Abutment @ R/W					
35.38 m @ V.T.M.D. P(16)					
@ Rs 2987 = 52/m ² — Rs 105699 = 00					
(15/32) PIV and lining filter					
media					
30.88 m @ V.T.M.D. P(16)					
@ Rs 3238 = 08/m ² — Rs 99992 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.P.		
(16/33) P.V. canal buying p.c.c. m					
Super structure					
8.78 m ² @ V.T.M.D P(16)					
@ Rs 7047 = 81/m ² — Rs 61880 = 00					
(17/33) Constn of p.c.c. Roadway					
10.00 m @ V.T.M.D P(16)					
@ Rs 6767 = 48/m ² — Rs 67670 = 00					
(18/36) P.V. discharge spouts					
6 Nos @ V.T.M.D P(16)					
@ Rs 518 = 53/m ² — Rs 3111 = 00					
(19/37) Constn of Weirway Canal					
2.06 m ² @ V.T.M.D P(16)					
@ Rs 107503 = 13/m ² — Rs 22042 = 00					
					Rs 4323684 = 00
add 13% Constn & 1% c. Rs					562079 = 00
add 8% free Rs					21650 = 00
					Rs 4907419 = 00
Below 2.10% diff. pay Rs					103058 = 00
					Rs 4804363 = 00
Less Porch pay Rs					3843491 = 00
					Rs 960872 = 00
A 20706123 02 (Signature) 02					