

Name of work - Purvi. Balah to Khesraha

MMGSY - GEN

(MMGSY - Gen)

Schedule XLV - Form No. 134

Road Length - 2.09 km

BJ284192

Balrao

DIVISION

Kushikumar Asthan

SUB-DIVISION

MMGSY-1904

MEASUREMENT BOOK

Printed at - Soni Printers, Chandralok Chowk, Muz.

Agency - Santog Kumar Roy.

Schedule XLV-FORM NO. 1					Contents of area	
Particulars	Details of actual measurement					
	No.	L.	B.	D.		
		<u>ABSTRACT OF COST</u>				
1/1	Setting out marking Bench marks - do - do - 2.00 Nos (T.M.B.P. 09)					
	@ Rs. 4203.72 / each - Rs.					8407.20
2/2	Construction of reference pillars - do - do - 8.00 Nos (T.M.B.P. 09)					
	@ Rs. 1949.13 / each - Rs.					15593.00
3/3	Cleaning and patching of Road larid - do - do - complete job.					
	0.73 Hae (T.M.B.P. 04)					
	@ Rs. 53279.91 / Hae - Rs.				29232.00	

4/4		Construction of embankment with 1000 m load - do - do Complete job			
		1329.255 m ³ (T.M.B.P. 10)			
		@ Rs. 190.42 / m ³ - Rs. 253117.00			
5/5		Construction of embankment with 100 m load - do - do			
		3101.595 m ³ (T.M.B.P. 5)			
		@ Rs. 154.40 / m ³ - Rs. 478886.00			
6/6		Construction of Subgrade and subdrain			
		1594.77 m ³ (T.M.B.P. 19)			
		@ Rs. 192.10 / m ³ - Rs. 306355.00			

Continuation

C.O. = Rs. 11,01,690.00

Schedule XLV-FORM No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.P = Ro.	1,44,	48,010	= ∞
18/47	Supplying, setting and placing HYCD bar reinforcement				
	- do - do - Complete -				
	5.468 MT (T.M.B.P. 24)				
	@ Ro. 50110.35/MT				Ro. 2,74,003 = ∞
19/48	providing filling prior to sealing cup and				
	- do - do - Complete -				
	22.50 m (T.M.B.P. 22)				
	@ Ro. 39.46/m				Ro. 888 = ∞
20/49	Drainage Spouts				
	- do - do - Complete -				
	8.00 No (T.M.B.P. 22)				

	@ Ro. 687.74 / each				Ro. 5502 = ∞
					Ro. 1,47,28,403 = ∞
	Add G.S.T @ 12% (+)				Ro. 17,67,408 = ∞
	Add Labourers @ 1% (+)				Ro. 147284 = ∞
	Add S.F @ 10% of basic rate (+)				Ro. 188756 = ∞
					Ro. 1,68,31,851 = ∞
	Less for below as per agreement @ 1.56% (=)				Ro. 2,62,577 = ∞
					Ro. 1,65,69,274 = ∞
	Less previous payments (=)				Ro. 43,31,331 = ∞
					Ro. 1,22,37,943 = ∞

09/05/23
 JB
 09/05/23
 AG
 09/05/23
 AG

Continuation