

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
N/Work - Construction of					
Road work Under					
(MR-3054) Apjugarj					
To Karmaita Under					
Sultangarj Block.					
N/Agency - Ram Badam Singh.					
Vill - Karsop Anchal -					
Shambhugarj.					
Dist - Bunka					
Pin - 813211					

Ag No -	02	MRD	2022-23.
Date of work start -	02/08/2022.		
Date of work complete -	01/05/2023.		
Actual Date of Completion -	Work in Progress.		
Date of measurement -			

(1)	Cleaning and grubbing				
	Road Land - 45.				
	6 x 30.00 x 3.00	=	540.00 m ²		
	6 x 30.00 x 3.00	=	540.00 m ²		
	5 x 30.00 x 3.00	=	450.00 m ²		
	6 x 30.00 x 3.00	=	540.00 m ²		
	5 x 30.00 x 3.00	=	450.00 m ²		

(Continuation)

Qn - 2520.00 m²

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area	
	No.	L.	B.	D.		
		B/c 5, 34, 88, 901 = 00.				
Add Get + L. cons (124.16)		69,53,557 = 00				
		k 6,04,42,458 = 00.				
Add for Superage fee - 10%.						
1. Subgrade - 1868.36 m ³						
		Ch 33.4 x 10% = k. 6166 = 00				
2. Rec - 15 (CF) - 163.04 m ³						
		Ch 1036.64 x 10% = k. 16901 = 00				
3. Rec - 15 (CF) - 28.37 m ³						
		Ch 1095.24 x 10% = k 3107. 00				
4. Rec m-20 (CF) - 4.61 m ³						
		Ch 1073.70 x 10% = k 570 = 00				
		1105.74				
5. Rec m-25 (CF) - 3.25 m ³						
		Ch 1073.70/m x 10% = k 348 = 00				
6. Sand filling - 0.86 m ³						
		Ch 170.20 x 10% = k 15 = 00.				
				⊕ k.	27,047 = 00	
		k 6,04,69,505 = 00.				
Ch for 8.12% Deduct		49,10,124 = 00				
		k. 5,55,59,381 = 00				
Net for m-20 (CF) =		k. 5,31,16,106 = 00				
Net Bill →		k 24,43,275 = 00				
work has been completed as per specification						
By 10/04/22						
JK						

(Continuation)

C-28
Bharat 13