

PMGSY Makingaon Chock to Mina Gaon

# Schedule XLV-Form No. 134

ST

R. N. D. WOKKS

DIVISION

K TSHANINGANG-1

R. N. D. WOKKS

SUB-DIVISION

K TSHANINGANG

MEASUREMENT BOOK

Ghazgaon Aam

MB NO - 2075


# 5th and Final Bill

44

Sch. XLV—Form No. 134

| Particulars                                                                            | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                        | No.                           | L. | B. | D. |                  |
| N/W: Construction of Road from DMUS4 Mahingaon chowk to Mahingaon in Kishanganj Block. |                               |    |    |    |                  |
| Agency - Ghatnagar Alam, Kishanganj.                                                   |                               |    |    |    |                  |
| Agg. No. 34/ MMUS4/SBD/2020-21                                                         |                               |    |    |    |                  |
| Date of Start - 17-06-2020                                                             |                               |    |    |    |                  |
| Date of completion :- 16-06-2021                                                       |                               |    |    |    |                  |
| Actual Dt. of completion :- 15-03-2022                                                 |                               |    |    |    |                  |

Measurement Nil -

  
12/06/21  
AB

Cash  
Name  
Name  
Serial  
o. a  
ete  
ete  
ate  
ate  
dv  
ort  
the  
all  
the

# Abstract of cost

45

Sch. XLV—Form No. 134

| Particulars                                                      | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                  | No.                           | L. | B. | D. |                  |
| (1) P/V and Fixing of working<br>Benchmark ———— <del>El</del>    |                               |    |    |    |                  |
| 1.43 km, (vide TMAP-33)                                          |                               |    |    |    |                  |
| @ Rs-3824.24/km AL-                                              |                               |    |    |    | 5469=00          |
| (2) P/V and Fixing of reference<br>Pillars ———— <del>El</del>    |                               |    |    |    |                  |
| 1.43 km, (vide TMAP-33)                                          |                               |    |    |    |                  |
| @ Rs-1745.10/km Rs-                                              |                               |    |    |    | 2495=0           |
| (3) Clearing and grubbing<br>road land ———— <del>El</del>        |                               |    |    |    |                  |
| 0.32 hect, (vide TMAP-33)                                        |                               |    |    |    |                  |
| @ Rs-51133.76/hect Rs-                                           |                               |    |    |    | 16383=00         |
| (4) Cons. of Embankment with<br>Material lead upto 100 m — —     |                               |    |    |    |                  |
| 670.84 m <sup>3</sup> , (vide TMAP-33)                           |                               |    |    |    |                  |
| @ Rs-141.56/m <sup>3</sup> Rs-                                   |                               |    |    |    | 94964=00         |
| (5) Cons. of Embankment<br>with material lead upto 100 m — —     |                               |    |    |    |                  |
| of cons. of sub grad and<br>further shoulder — <del>El</del>     |                               |    |    |    |                  |
| 3973.24 m <sup>3</sup> , (vide TMAP-33)                          |                               |    |    |    |                  |
| @ Rs-177.07/m <sup>3</sup> Rs-                                   |                               |    |    |    | 703542=00        |
| (6) Cons. of granular sub-<br>base with grading — 1 —            |                               |    |    |    |                  |
| 1175.60 m <sup>3</sup><br>451.30 m <sup>3</sup> , (vide TMAP-34) |                               |    |    |    |                  |
| @ Rs-2701.05/m <sup>3</sup> Rs-                                  |                               |    |    |    | 3175354=00       |

Continuation

| Particulars                      | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------|-------------------------------|----|----|----|------------------|
|                                  | No.                           | L. | B. | D. |                  |
| (ii) 600 mm Circular (Speed 1t)  |                               |    |    |    |                  |
| 3.0 nos, (vide T.M.P-38)         |                               |    |    |    |                  |
| @ Rs. 4881.09/nos Rs.            |                               |    |    |    | 14643=00         |
| (iii) 900 mm side Octagon        |                               |    |    |    |                  |
| 4.0 nos, (vide T.M.P-38)         |                               |    |    |    |                  |
| @ Rs. 8376.96/nos Rs.            |                               |    |    |    | 35108=00         |
| (iv) 800 mm x 300 mm rectangular |                               |    |    |    |                  |
| 3.0 nos, (vide T.M.P-38)         |                               |    |    |    |                  |
| @ Rs. 4450.14/nos Rs.            |                               |    |    |    | 13351=00         |
| (3) P.V. direction place         |                               |    |    |    |                  |
| Identification board             |                               |    |    |    |                  |
| 2.0 nos, (vide T.M.P-39)         |                               |    |    |    |                  |
| @ Rs. 3081.18/nos Rs.            |                               |    |    |    | 3081=00          |
| (32) planting of trees by the    |                               |    |    |    |                  |
| road. Sides & their mant.        |                               |    |    |    |                  |
| 280 nos (vide T.M.P-39)          |                               |    |    |    |                  |
| @ Rs. 819.92/nos Rs.             |                               |    |    |    | 229578=00        |
|                                  |                               |    |    |    | 1                |
| Total = Rs.                      |                               |    |    |    | 10602965=00      |
| Add 12% GST (+) Rs.              |                               |    |    |    | 1272356=00       |
| Add 1% L. cost (+) Rs.           |                               |    |    |    | 106029=00        |
| Add S. Fee @ 10% Rs.             |                               |    |    |    | 122155=00        |
| Total = Rs.                      |                               |    |    |    | 12103505=00      |
| less 0.13% Below (+) Rs.         |                               |    |    |    | 15735=00         |
| Total = Rs.                      |                               |    |    |    | 12087770=00      |
| less prov. all payt. Rs.         |                               |    |    |    | 11993427=00      |
| Total = Rs.                      |                               |    |    |    | 94343=00         |

Continuation