

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	ON	A/C		
Name of work - Const of Road					
From yogenendra Sharma Ke Ghar					
to Mita Ray Ka Ghar Tak.					
Bhaya Patel chowki -					
Agency - P.S Const.					
Myzaffarpur					
Agreement No - MMGSy / SBD - 537					
2022-23					
date of start - 24/9/22					
date of Completion - 23/9/23					
Measurement					
1. Setting out					
(A) Const of Ref. & working bench					
mark - - 7/5					
Qty = 0.964 Km					
(B) Const of Ref Pillar - - 7/5					
Qty = 0.964 Km					
2. Cleaning & grubbing road land - 7/5					
4 x 25 x 3 = 300 m					
4 x 25 x 3 = 300 m					
Total = 600 m					
Qty = 0.0666 ha					

Continuation

4 BF = ₹ 260206 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7. Const of un-reinforced C.C.					
13 Pavement T/S					
120 m ³ vide T.M.B P-2					
@ ₹ 7169.26/m ³					= ₹ 860311 =
					Total = ₹ 1120607 =
Add Grst 12%					= ₹ 134473 =
Add Cess 1%					= ₹ 11206 =
SF 10%					= ₹ 12975 =
					Total = ₹ 1278561 =
less D. 11% below					= ₹ 1406 =
28/4/23					A.E Total = ₹ 1277155 =

Materials Statement

Stone Ag = 202.61 m³Sand = 54 m³Chert = 5.25 m³

28/4/23

Total Bill value Rs. 1277155 =

less p/p in Rs. 211 =

Total 1277155 =

Limit U.A Rs. 1022849 =

Continuation