

ବୌଦ୍ଧ ଧର୍ମର ଶାସ୍ତ୍ର ଓ ଶିକ୍ଷା

Schedule XLV-Form No. 134

ମମବସ୍ୟ

DIVISION

ଶ୍ରୀ ଶ୍ରୀ ଧର୍ମ ଶାସ୍ତ୍ର SUB-DIVISION

ଶ୍ରୀ ଧର୍ମ

Measurement Book

1361

प्रमाणित किया जाता है कि इस भाग में
प्रस्तुत में मशीन द्वारा प्रयोजित किया
हुआ एक से सी प्रत्येक आंकित है
एति विधुति आनक सहायक अभिप्रेत
आकिण कार्य अवश्य मंडल त्रियानी के
नाम निरीत किया जाता है।

Adinar
15.04.2013

EXECUTIVE ENGINEER

R.W.D. WORKS DIVISION

RHEOHAR

Amr
15/4/23

Sch. XLV—Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 1361

Name of Officer

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18E On A/c Bill:—					
① N/w:—					constr. and
Maintn. of road Jagdish					
Samudirailk Bhaldan to					
Manguraha under MMGSY.					
② Agency:—					Nityu Singh
③ Agg. No.—					30F 23/24
④ Date of Start:—					12.04.23
⑤ Date of completion					
					In Progress

Item: 1.

- (i) P/F BM Pillars = 2 Nos.
- (ii) P/F ref. pillars = 6 Nos.

Item: ② Clean and Grabbing of road land.

2X	10X	30X	3.5	=	2100
2X	10X	30X	3.5	=	2100
2X	10X	30X	3.5	=	2100
2X	10X	30X	3.5	=	2100
2X	10X	30X	3.5	=	2100
2X	10X	30X	3.5	=	2100
2X	1X	30X	3.5	=	210
2X	1X	20X	3.5	=	140
		1550 m.		=	10850m ²
					10,000

Continuation = 1.09 H


20.04.23
JE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST:-					
(1/1) P/F BM Pillars.					
Qty. VTM B. P-1 = 2 Nos.					
@ RS. 4065.37 ^{4015.50} Each = RS					8131. 8030
(ii) P/F BM ref. Pillars					
Qty. VTM B. P-1 = 6 Nos.					
@ RS 1872.09 ^{1845.00} Each = RS					11233. 11070
(2/2) Clean. and. Grabbing					
Qty. VTM B. P-1 = 1.09 H.					
@ RS. 52970.23 ^{52970.23} H = RS					57738.
(3/3) Box cutting.					
Qty. VTM B. P-2 = 102.75 m ³					
@ RS 75.57 ^{75.57} /m ³ = RS					12299
(4/5) congn. of EMBK.					
Qty. VTM B. P-4 = 39994.5 m ³					
@ RS 143.31 ^{143.31} /m ³ = RS					573158
(5/7) congn. of GSB & J.					
Qty. VTM B. P-3 = 840 m ³					
@ RS. 3016.58 ^{3016.58} /m ³ = RS					2533927
Total cost = RS					3196486
Add GST + L.C.					415343.
@ 13 % = RS					
					3612029

Continuation

→ (A)

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134				Contents of area	
Particulars	Details of actual measurement				
	No.	L.	B.		D.
Seignorage fees:—					
(1) Constn. of EMBK.					
Qty = 3899.425 m ³ @					
RS. 34.81/m ³ = RS. 139220.					
(2) Constn. of GSP. R.I.					
Qty = 840 m ³ X 1.20 = 1008 m ³					
(a) 5.2 mm to 9.5 mm					
= 504 m ³ @ RS 620.2/m ³					
= RS 312792					
(b) 9.5 mm to 2.36 mm					
= 201.60 m ³ @ RS.					
514.58/m ³ . = RS 103739.					
(c) 2.36 mm and Bel.					
= 302.40 m ³ @ RS					
175.80/m ³ . = RS 53162.					
Total S.F. = RS. 608913					
SF. @ 10% = RS 60891					
→ (B)					
Grand Total (A+B)					
= RS. 3672920					
ASP. agg 0.12% Del. = RS 4407					
Actual Bill = RS. 3668513.00					
 10.06.2023 AE Bhakt Anand 10.06.2023 AE					

Continuation

C28
Radman
10.06.2023