

N/o- BIRJAN KHATHOUSE TO PMSLY ROAD
Schedule XLV-Form No. 134
PURBT CHOKRAU + UNDER PMSLY. (SC)

राज्यीय काम विभाग के अधीन कार्य करने वाले
DIVISION

राज्यीय काम विभाग के अधीन कार्य करने वाले
(सादर)
SUB-DIVISION :

MEASUREMENT BOOK

10-2154

Page: - Sumang Sharma

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/1 - Construction of Road and its work with maintenance for Birhan Post House to Ringary Road					
Put in channel path under Ringary					
4/ Agency: -					
Suwarna Sumar					
AT + P.O - Bherwadi					
P.S. - Sakra					
Muzaffarpur					
Agreement NO: -					
121 / SMD / 2021-22					
Date of Commence					
: - 15/02/22					
Date of Completion					
: - 14/02/29					
Actual date of Comp					
: - Work is					
Under progress					

ABSTRACT.

20

Boh. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) PIV 25 fixing (10m x 2m)					
bench mark - TMB, page (13)					
Qty - 1.0816m					
@ P. 4015.40 / 1cm = P. 43362W					
(2) PIV 25 fixing Reference					
pillar - TMB, page (13)					
Qty - 1.0816m					
@ P. 1845.90 / 1cm = P. 19842W					
(3) Site clearing & grubbing					
TMB, page (14)					
Qty - 0.75 ha.					
@ P. 52970.33 / ha = P. 39722W					
(4) Excavation for road way (Box cutting)					
TMB, page (7) Qty - 22.50m ³					
@ P. 75.57 / m ³ = P. 1742W					
(5) Constn of embankment					
TMB, page (15)					
(a) lead 100m. Qty - 232.26m ³					
@ P. 152.15 / m ³ = P. 35338W					
(b) lead 1000m. Qty - 873.76m ³					
@ P. 190.57 / m ³ = P. 166512W					
(6) Constn of Sub grade & earthen shoulder.					
TMB, page (18) Qty - 1820.56m ³					
@ P. 191.76 / m ³ = P. 351028W					

Continuation

Total P. 600626 = D

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7) P/W excavation in f.m.					
TMB, page (8) Qty -			59.60 m ³		
@ R. 279.09 / m ³ =					1663421
(8) P/W PCC mist as levelling course.					
TMB, page (8) Qty -			5.92 m ³		
@ R. 5922.90 / m ³ =					3506421
(9) P/W PCC / RCC in 20 in f.m.					
TMB, page (8) Qty -			61.145 m ³		
@ R. 6479.13 / m ³ =					39616610
(10) P/W & (laying) RCC HPJ					
HP of 100 mm Ø.					
TMB, page (9) Qty -			15 m.		
@ R. 3698.65 / m =					5548020
(11) Painting two coats on area concrete surface.					
TMB, page (19) Qty -			232.47 m ²		
@ R. 100.17 / m ² =					2328710
(12) Constn of USB WRT (PCC)					
TMB, page (8) Qty -			108.45 m ³		
@ R. 2701.13 / m ³ =					29293810
(13) P/W & (laying WBM II) (PCC)					
page (10) Qty -			143.44 m ³		
@ R. 3286.97 / m ³ =					471483210
Total					189167810

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) Plv & laying PCC MTD					
TMB, page (9)					
Qty —	306.10	m	3		
@ Rs. 7356.94/m ³ =					Rs. 2251224.20
(15) Constn of USB hrs (BT)					
TMB, page (16)					
Qty —	475.07	m ³			
@ Rs. 2701.13/m ³ =					Rs. 1283226.11
(16) Plv & laying WBM III/DT					
TMB, page (16)					
Qty —	164.95	m ³			
@ Rs. 3286.97/m ³ =					Rs. 542186.20
(17) Plv & applying prime coat (931). TMB, page (17)					
Qty —	2199.33	m ²			
@ Rs. 43.01/m ² =					Rs. 94593.21
(18) Plv & applying tar/coal (1931). TMB, page (17) Qty — 2199.33 m ²					
@ Rs. 14.72/m ² =					Rs. 32374.20
(19) Plv & laying mix seal TMB, page (17)					
Qty —	2199.33	m ²			
@ Rs. 212.26/m ² =					Rs. 466830.20
(20) Plv & fixing 1cm stone TMB, page (17) Qty — 02 Mtr.					
@ Rs. 2297.87/each =					Rs. 4596.74

Continuation

Total Rs. 6566707.20

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
(21) Plinth (14m x 3m) - 3 nos.				
TMB, page (13) only. 04 nos.				
@ R. 4.26 / each =				237720
(22) Plinth (boundary pillar) - TMB, page (14)				
Qty - 60 nos.				
@ R. 519.95 / each =				3119720
(23) Plinth (14m x 3m) P/Q for public sign board.				
TMB, page (18)				
(a) 60mm Circular				
Qty - 04 nos.				
@ R. 4749.54 / each =				189920
(b) 90mm equilateral				
Qty - 04 nos.				
@ R. 5232.72 / each =				2093120
(c) 60mm x 450mm rectangular				
Qty - 04 nos.				
@ R. 4624.16 / each =				1849720
(24) Road marking - TMB, page (18)				
(a) BT. Qty - 115.00 m ²				
@ R. 721.95 / m ² =				8302420
(b) PCC. Qty - 100.00 m ²				
@ R. 721.95 / m ² =				7219520

Continuation

Total R. 681392820

15/P B. 68139282W

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(25) Planing of 1/200					
TMB, page (19)					
Qty — 55 nos.					
@ Rs. 8420.62 / each = Rs. 463442L					
(26) Plv & fixing R.C.C. pipes					
pipe dia. of 300mm					
TMB, page (19) Qty — 22.00m					
@ Rs. 876.91 / m = Rs. 197300L					
(27) Plv & fixing direction & place identification sign board.					
TMB page (19)					
Qty — 01 nos.					
@ Rs. 3025.98 / each = Rs. 30262L					
(28) Plv & fixing typical type MMSY in form of Maint. sign board.					
TMB, page (19)					
Qty — 05 nos.					
@ Rs. 9576.80 / each = Rs. 478842L					
Total Rs. 69309122D					
Add. 12% GST — Rs. 8317092L					
Add 1% (about 12% K. (+) 693092L					
Add 5% — Rs. (+) 929002D					
Total Rs. 79248302L					
1.15% less — Rs. (-) 911362L					
Total Rs. 78336942L					
less previous payment Rs. (-) 3414402L					

Continuation
Total Rs. 44192942L
Amar 2/6/23
SE. 10.06.23
Amar

Material statement up to date.

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) e/w	2936	58	m ³		
(ii) Metal	904	84	m ³		
(iii) local sand	142	38	m ³		
(iv) S. chips	335	43	m ³		
(v) C. Sand	168	00	m ³		
(vi) Screening material (Stone dust)	60	45	m ³		
(vii) chipping material	57	38	m ³		
Bifumine.					
(a) SS	1	87	M7		
(b) RS	0	605	M7		
(c) S. sand	4	13	M7		

(d) waste plastic — 334.30 kg

Anwar
 6/5/23
 5.6
 Deduction
 checked.

C.B.
 roughly
 hot
 15.12