

MNGSY 31-1578 Const. of Road from Sami
Chon Hethys to MUSAHMAN tols useful is
Schedule XLV-Form No. 134
Agreement No- 162/SBS/MNGSY-21-22

Agency:- RINKI KHATONS

DIVISION

Const. Cost 5010222

ARARA

Against Cost 590580

SUB-DIVISION

Total - 5600802/-

PALASI

MEASUREMENT BOOK

Date of Commence:- 20/12/2021

Date of Completion:- 19/12/2022

2545

3rd on A/c bill

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of road					
from Sanichan hatiya to Musalman					
to Pa Urlaha.					
Agency - Rinkhi khatoon.					
Agr. No - 162/SBD/ MM414/2021-22					
date of Commencement - 20.12.2021					
date of Completion - 19.12.2022					
Further Measurement will					
<i>[Signature]</i> 10/05/23 JE <i>[Signature]</i> 10/05/23 AE					
<u>Abstract of Cost</u>					
① P/v & fixing NBM pillar					
0.565 km (Q.V. TM4 P-11)					
@R. 37559.34/km - R. 21221/-					
② clearing & grubbing					
road land					
0.1965 Hect (Q.V. TM4 P-11)					
@R. 52970.33/Hect R. 10408/-					
③ E/w excavation in foundation					
of Structure.					
15 m ³ (Q.V. TM4 P-11)					
@R. 130.83/m ³ - R. 1962/-					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11/36) E/W 1m excavation for foundation					
29.798 m ³ (Q.V. TMA P-13)					
@ R. 305.42/m ³ — R.					9101/-
(12/38) P/V RCC M20 1m levelling Course in foundation.					
4.595 m ³ (Q.V. TMA P-13)					
@ R. 6973.03/m ³ — R.					32041/-
(13/38) P/V RCC M20 1m Sub-structure					
35.711 m ³ (Q.V. TMA P-13)					
@ R. 7376.90/m ³ — R.					263436/-
(14/39) P/V x laying RCC NP-3 Pile					
7.50m (Q.V. TMA P-13)					
@ R. 3523.253/m — R.					26424
					1944118/-
GST 12% — R.					233294/-
L.C 1% — R.					19441/-
S.La — R.					26634/-
					R. 2223487/-
deduct 5.52% as apr. R.					122292/-
					R. 2101195/-
less previous payment R.					1470837/-
					630358/-
Signature 10/05/23 JE					Signature 10/05/23 AE

Continuation