

Schedule XLV-Form No. 134

Sri Jitendra Singh

R.W.D. (K1) Div. B. JAMUR
DIVISION

R.W.D. Sikandar
SUB-DIVISION

MEASUREMENT BOOK 3099

Abstract of Cost

12

Sch. XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) clearing & grubbing road land.					
Qty. side pay - (1) T.M.S.					
0.27 Mt.					
@ 62032.43/mt. A.					16749.00
(2) construction of subgrade & earthen shoulder					
Qty. side pay - (2) T.M.S.					
812.70 m ³					
Limit 810.00 m ³					
@ 254.61/m ³ A.					206234.00
(3) construction of granular sub base by providing full					
graded material - do -					
do - do - -					
Qty. side pay - (3) T.M.S.					
77.39 m ³					
Limit - 75.72 m ³					
@ 1744.58/m ³ A.					132100.00
(4) WBM loading - 3					
Qty. side pay no - (3) T.M.S.					
81.00 m ³					
Limit - 80.277 m ³					
@ 3252.08/m ³ A.					261067.00
(5) Prime coat					
Providing & applying prime coat with bitumen					

Continuation

A. 6,16,150.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(24/32) Brick masonry work					
in c.m. (112)					
Qty masonry = (8) T.M.					
6.24 m ³					
Limit - 5.91 m ³					
@ 6904.43/m ³					39770.00
(25/33) Plating with c.m. (114)					
on brick work -					
Qty masonry = (8) T.M.					
42.16 m ²					
Limit - 40.32 m ²					
@ 197.81/m ²					7976.00
(26/34) Painting two coats on					
new surface -					
Qty masonry = (8) T.M.					
40.32 m ²					
Limit - 40.32 m ²					
@ 115.70/m ²					4673.00
					50,778,952.00
Add C.S.T. @ 18%					914021.00
Add L.C.S. @ 1%					50779.00
Add Soffe masonry - (11)					53736.00
					60,964,312.00
Less 0.01% of Agreement					610.00
					60,958,212.00

Chd
Summary

Continuation

216/23
A.E