

पुर्णीही चौक से मेहरारूपट्टी चौक, कैरा
वास्ता पट्टी

582

MMGLY (51)

Schedule XLV-Form No. 134

R.W.D. JAYNAGAR

SC

DIVISION

R.W.D. BASOPATTI

SUB-DIVISION

MBNO:- 582

Measurement Book

Sujeet Builders (I) Pvt. Ltd.

Sch. XLV-Form No. 154					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work:- Construction of Road					
from Pwinahi Chowk					
to Mohdapatli tal					
Rain tank under					
MMGSV [SC]					
Agency:- Subject Builders					
Agreement no:- 21 SBD/2017-18					
Agreement value:- Rs. 10596208.20					
Date of Commencement:- 17-11-2017					
Date of Completion:- 16-11-2018					
Actual Date of completion:- 15-05-2021					
Rate For Below					
Measurement					
Re Cart					
ABSTRACT OF COST					
1/1	Constn of R.F & B.M				
	pillar - do - do - EL				
P- 43	Qty = 1.729 km				
	Rs. 4974.14/k.m - Rs. 8600				
2/2	Construction of refr-				
	-nce pillar & Burgee				
	-do - do - EL				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	do	- E2			
P- 51	Qty: 3.46 m ²				
	@ Rs. 7578.01/m ²				Rs. 26220 ~
26/31	providing 15 mm thick				
	plastering with (184)				
	do do - E2				
P-51	Qty: 24.96 m ²				
	@ Rs. 183.56/m ²				Rs. 4582.2
					Rs. 10956548 ~
	less 10% Retain to Rs.				10956552
					Rs. 9860898 ~
	less previous payment @				9527814 ~
					Rs. 333079 ~
3m ²	23/05/23				
	JS				