

Name of Road - MMBST to Rakhiya Utkramit Middle School Ramra.

Schedule XLV-Form No. 134

General

कार्यपालक अधिवक्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जयनगर

(Gen)

~~Jalgaon~~ Jaynagar. Division. **DIVISION**

SUB-DIVISION

1152

MEASUREMENT BOOK

Satish Kumar Saiton



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction of Road					
from MMSY to Rajkiya					
Utkramit Middle School					
Ramna Tak.					
Under MMSY (Gen)					
Agency: - Santosh Kumar Sajjan,					
Vill-PO-Mankiya, PS-Khajauli					
Dist-Madhubani					
Agreement no: - 53/SRD/2021-22					
Agreement Amount: - 248/558 ~					
Date of commance: - 05.07.2021					
Date of completion: - 04.04.2022					

Rate: - 11.88% Below

Record Measurement

1. pro Construction of G.S.B					
Gr-1 - do - do - EP					
	9 X	4.05 X	0.200 =	7.29 m ³	
G.S.B in widening	2 X	10 X	0.775 X 0.100 =	1.55 m ³	
Full width	1 X	10 X	4.05 X 0.100 =	4.05 m ³	
prople correction:	1 X	2 X	1.5 X		
	2 X	1.5 X	2.50 X 0.400 =	7.50 m ³	
	2 X	1.5 X	2.50 X 0.100 =		
Extra Curr: -	10 X	(5.5 + 4.05 - 4.05) X 0.200 =	1.45 m ³		

Continuation

Sansu
14-6-2023
J.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty wide TMRP (17) (18)					
Qty: 65.41 + 17.00 m ²					
@ Rs. 82.41 m ²					
@ Rs. 6517.70/m ² Rs. 537124 ~					
(20/25) providing plain Rein/					
forces of concrete M20					
in coping over prot					
ection - do - do - EI					
Qty wide TMRP (25)					
Qty: 1.890 m ²					
@ Rs. 6517.70/m ² Rs. 12318 ~					
(21/26) providing weep holes					
in brick masonry					
- do - do - EI					
Qty wide TMRP (78) (8)					
Qty: 40 + 20 = 60 nos					
@ Rs. 83.19/nos - Rs. 4991 ~					
Rs. 2057303 ~					
Add GST @ 12% Rs. 246876 ~					
Add L.C @ 1% Rs. 20573 ~					
Add S. Fee 10% Rs. 49882 ~					
Rs. 2374634 ~					
less 11.88% Reluct ~ Rs. 282107 ~					
Rs. 2092527 ~					
less previous payments Rs. 1105444 ~					
Continuation: 987083 ~					
(10)					

Sandya
14-6-2023
J.E