

Under-Mistry (S.C.)

Schedule XIV-Form No. 134

E. E. R. D. D. (W) **DIVISION**
CHAY

A. E. R. D. D. (W) **SUB-DIVISION**
FATEHPUR

MEASUREMENT BOOK

Biraj Singh Yadav
Fatehpur

3044

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of					
Road from Shole Near					
Water Tap to S.H.					
under MMHSY (SC)					
Name of Agency - Vinay Singh					
Yadav, At - Ashok Naga					
Bhatt Bigha, P.O. PS -					
Rampur, Gaya.					
Agreement No. - 103/MMHSY/SC/					
S.B.D/2020-21					
Date of Commencement - 20.2.21					
Date of Completion - 19.11.21					
① E/W in excavation					
of found. -- etc					
(1000 term H.P.C - 02MM)					
1. W. 2x2x6.30m x 1.40m x 1.50m =					52.92 m ³
Pipe 2x1x5.90m x 1.50m x 0.30m =					26.46 m ³
					5.31 m ³
					2.66 m ³
					29.12 m ³
					58.23 m ³
2) Plv A.C.C M15 in					
found. -- etc					5.29
2x2x6.30m x 1.40m x 0.15m =					2.65 m ³

Continuation

ABSTRACT OF COST

31

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
①/33 E/W in excavation					
for structure - do					
58.23 m ³ 8ty TM B P- 22/1					
@ ₹ 305.42/m ³ ₹ 17785=0					
②/34 P/W PCC M/S in					
Foundation - do					
5.29 m ³ 8ty TM B P- 22/2					
@ ₹ 4194.87/m ³ ₹ 22191=0					
③/35 P/W PCC M/S in open					
Foundation - do					
37.64 m ³ 8ty TM B P- 22/3					
@ ₹ 4652.11/m ³ ₹ 175105=0					
④/39 P/W 8" dia up R/c					
Pipe at RS 1000 mm					
15.04 m 8ty TM B P- 22/4					
@ ₹ 3755.94/m ₹ 56339=					
⑤/38 P/W PCC M/S in					
Sub structure - do					
26.08 m ³ 8ty TM B P- 22/5					
@ ₹ 4864.70/m ³ ₹ 126871=0					
⑥/41 Follow up foundations					
Pierches - do					
15.26 m ³ 8ty TM B P- 23/6					
@ ₹ 522.31/m ³ ₹ 7970=0					
⑦/1.2 Const. of Bench					
mark & Reference					
Pollard - do					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Thermoplastic Compound					
78.80 m 28/4 TMB P-28/25					
@ ₹ 735.59/m					₹ 57988.00
(26/27) Pmbop layup					
that applied thermoplastic Compound					
20.0 m 8/4 TMB P-28/26					
@ ₹ 870.17/m					₹ 17403.40
(27) Layup concrete concrete pipe					
NPS 300 mm					

20.00					
15.00 m 8/4 TMB P-28/27					
@ ₹ 737.73/m					₹ 11066.95
					₹ 2973068.00
Add 12% GST					₹ 356768.00
Add 1% E.C.					₹ 29731.00
Add Seigniorage fee					₹ 54973.00
					₹ 58170.00
					₹ 3417737.00
					₹ 3414540.00
Less 0.25% belup					₹ 8536.00
					₹ 3406004.00
₹ 3406004					₹ 3409193.00
Less Provision					₹ 2874694.00
531310 Net					₹ 534499.00
					Limit 500955.00
28/4/23					30/6/23
J.E					AB
					CBP
					8/6/23

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Up to date				
	Material Statement				
1 Earthwork		2652.43 m ³			
				34.81	
2 Stone masonry		484.04 m ³			
				668.80	
3 Course sand		206.60 m ³			
				206.60 m ³	175.80
4 Stone chips		175.49 m ³			
				668.81	
5 Screening		34.01 m ³			
				297.14	
Prime coat SS1		1.30 m ²			
Tack coat RS1		0.41 m ²			
Bitumen S90		2.65 m ²			
Wet plaster		0.78 m ²			

28/4/23
J.E