

4th on A/c Bill

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Const. of Road Navhar patti Mushahari to Bhagwati Ashthan Kb Dwar Tak. (mmasy-sc)					
N/A - Jindar Yadav					
Aggr. No - 05/SB/2021-2022					
Date of start as per Aggr. 04.06.2021					
Date of Comp. as per Aggr. 03.06.2022					
Date of Actual Comp - In Progress					
Further measurement - Nil					
13/06/2023					
J.E.					
Abstract of cost					
① Const. of working B.M. - as					
Qty = 2 Nos, wide p - 20					
@ Rs 4114.42/each - Rs 8229.00					
2/2 Const. of Ref. pillar - as					
Qty = 9 Nos, wide p - 20					
@ Rs 1902.65/each - Rs 17124.00					
3/3 clearing & grubbing road land					
Qty = 0.812 Hec, wide p - 21					
@ Rs 52970.33/Hec - Rs 43012.00					
4/4 Box cutting of road work					
Qty = 152.20 m ³ , wide p - 21					
@ Rs 75.57/m ³ - Rs 11502.00					
5/5 Const. of emb. with 1000m - as					
Qty = 814.92 m ³ , wide p - 21					
@ Rs 190.36/m ³ - Rs 155128.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6/6 Const. g 01111. Quith lead 100m - as					
Qty = 1901.48 m ³ , wide p-21					
@ 154.28/m ³					16 293360=0
7/8 Const. g 9.5 B. by Ar-7 - - as					
Qty = 1114.59 m ³ , wide p-21					
@ 13136.63/m ³					16 3496056=
8/7 P/V & fix. Logo g projected					
Qty = 147.37 m ³ , wide p-21					
@ 13379.09/m ³					19 3336=00 16 41129=00
9/24 E/W in excar. for Str. as					
Qty = 147.37 m ³ , wide p-21					
@ 279.09/m ³					16 41129=00
10/25 TYPED B (first class) feeding					
Qty = 15.64 m ³ , wide p-22					
@ 1349378/m ³					16 7723=00
11/26 P/V P.C.C M-15 in open as					
Qty = 11.90 m ³ , wide p-22					
@ 135958.91/m ³					16 70911=00
12/27 Head wall in brick as					
Qty = 109.58 m ³ , wide p-22					
@ 135960.37/m ³					16 653137=00
13/28 P/V NP-3 Pipe 600mm					
Qty = 30.0 RM, wide p-22					
@ 132615.51/RM					16 78465=00
14/29 P/V & NP-3 Pipe 1000mm					
Qty = 15.0 RM, wide p-22					
@ 133636.10/RM					16 54542=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B. f. 13	
15/30. plastering with c.m (1.5)					
Qty = 125.34 m ² vide P-22					
@ Rs 184.25/m ²					Rs 23094.50
16/ P/V, laying, spr, & compaction					
W.B.M Cr. 3 as					
Qty = 168.76 m ³ vide P-22					
@ Rs 3905.61/m ³					Rs 659115.00
				Rs	5631859.00
Adel G.S.T - 12% - (134)					675823.00
Adel L.C - 1% - (134)					56319.00
Adel (A) 13					636400.00
(B) Adel S. Rev				(134)	116063.00
(A+B)				13	6480064.00
Less 12-67% as per Agr. 13					821024.00
				13	5659040.00
Less previous bill - (134)					5170268.00
				net 13	488772.00
13/06/2023					
J.E.					

05 - S.B.D. - 2021-22

NAVHAR PARTI MUSHARI TOLA TO
BHALWARTI ASTHAN KE DWAR TAK

Schedule XLV-Form No. 134

BEANIPUR

MMGSY-50
DIVISION

ALINAHAR

SUB-DIVISION

Measurement Book

अनुगणित 214d

म.ब.न. 1405