

Consf of Road from Karwa to Mathiwan under

Schedule XLV-Form No. 134

MMASY (GEN)

2/15

Executive Engineer

R. W. D. (W) Division

Date: 15/11/2021

DIVISION

Ag. No: 63/S.B.D/2021-2022

Tale

SUB-DIVISION

Ag. Amount Rs: 1,09,28,297.00

MEASUREMENT BOOK

1141

AMAN CONSTRUCTION

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Const. of water from K97W9 to Madilwan.					
Agreement No. - 63/SID/2021-22 (MMSJ 4-Gen)					
Agency - Aamsh Construction					
Dt. of start - 02/12/2021					
Dt. of completion - 01/12/2022					
Actual comp. - 20/4/2022					
<u>Re-Abstract of cost</u>					
1. Setting out pillars for Bench Marks with all comp.					
2 Nos. vide TMS p. no. 35 gen (1)					
@ 54066-12/No — 5813220					

2.	Const. of reference pillars with all comp.				
6 nos. vide TMS p. no. 35 gen (2)					
@ 1877-76/No — 1126720					
3.	clearing & Graveling road land with all comp.				
0.275 Ha. vide TMS p. no. 35 gen (3)					
@ 53879-81/No — 1481720					
4.	Excavation for Road work in soil all comp.				
203.74 m ² vide TMS p. no. 35 gen (4)					
@ 75-61/m ² — 1540520					
					1
					Rs. 4962120

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5.	Const. of Embankment with Mat. up to lead 1000 M.				
	738.714 m	wide TMS P. no. 36	9 km 5		
	@ 190-42/m ³ →				140666.20
6.	Const. of Embankment with Mat. up to lead 100 M.				
	1723.607 m	wide TMS P. no. 36	9 km 6		
	@ 154-40/m ³ →				266134.00
7.	Const. of Subgrade & Berth shoulder with all comp.				
	1064.456 m	wide TMS P. no. 36	9 km (7)		
	@ 192-10/m ³ →				204482.00
8.	Const. of Granular Sub- base with all comp.				
	726.68 m	wide TMS P. no. 36	9 km 8		
	@ 3105-44/m ³ →				225666.10
9.	Pro. laying spreading & compacting of 103 M gr. 3				
	380.288 m	wide TMS P. no. 36	9 km 9		
	@ 3868-09/m ³ →				1470988.00
10.	Pro. & applying Primer coat SSI with all comp.				
	3362.375 m	wide TMS P. no. 36	9 km 10		
	@ 41-49/m ² →				139505.00
	RS -				4528057.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11. Pav. Applying tack coat (RSI) with all comp. 3362.3750 ² Hde TMB P.no. 37 9 th 11 as 14.17/m ² → 47645=00					
12. Pav. laying & rolling of mix sand surfacing with 20mm thick with all comp. 3362.3750 ² Hde TMB P.no. 37 9 th 12 as 206.06/m ² → 692817200					
13. Const. of 4m reinforced Concrete pavement M30 with all comp.					
385.563 ² Hde TMB P.no. 37 9 th 13 as 7255.72/m ² → 2797537=00					
14. Laying Brick Edge along with all comp. 159.25 ² Hde TMB P.no. 37 9 th 14 as 480.89/m ² → 76582=00					
15. RCC M15 gr. ordinary 1cm stone with all comp. 3702. Hde TMB P.no. 37 9 th 15 as 8338.67/m ² → 7016=00					
16. RCC M15 gr. 200M stone with all comp. 6702. Hde TMB P.no. 37 9 th 16 as 624.68/m ² → 3748=00					
					Rs. 8153402=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>17.</u> 17. Pro. & fixing of typical MMGSY sign board etc.					
3 nos.	vide TMS P. no. 38 of 17				
	@ 9630-54/No				28892.00
<u>18.</u> 18. P/F of retro reflective sign board with all comp.					
6 nos.	vide TMS P. no. 38 of 18				
	@ 3663-92/No				521984200
<u>19.</u> 19. P/F of retro reflective sign board 600mm circular.					
4 nos.	vide TMS P. no. 38 of 19				
	@ 4676-20/No				18705.20
<u>20.</u> 20. P/F of retro reflective sign board 600x450mm rect. etc.					
4 nos.	vide TMS P. no. 38 of 20				
	@ 4572-58/No				618290200
<u>21.</u> 21. Rec M/S in boundary pillars with all comp.					
16 nos.	vide TMS P. no. 38 of 21				
	@ 532-45/No				8519.20
<u>22.</u> 22. Planting of tree for one year maint. all comp.					
45 nos.	vide TMS P. no. 38 of 22				
	@ 853-52/No				38408.20
					1
					RS. 8288200.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>23</u> 23. Road Marking with hot applied thermoplastic with all comp.					
304.0 m ²	vide TMB P. no. 39			9/10/23	
	@ 721.98/m ²				2194822
<u>24</u> 24. E/W in excavation in found? with all comp.					
58.60 m ³	vide TMB P. no. 39			9/10/24	
	@ 283.94/m ³				1663921
<u>25</u> 25. Type 'B' (1st class) bedding with all comp.					
7.184 m ³	vide TMB P. no. 39			9/10/25	
	@ 456.68/m ³				356421
<u>26</u> 26. Pro. pcc M15 in open found? with all comp.					
5.418 m ³	vide TMB P. no. 39			9/10/26	
	@ 5782.49/m ³				3133021
<u>27</u> 27. Head wall in boiler masonry in c.m (1:4) s/s with all comp.					
52.158 m ³	vide TMB P. no. 39			9/10/27	
	@ 5919.85/m ³				308768:00
<u>28</u> 28. Pro. & laying of Rcc pipe NP3 1000 mm dia's.					
15.0 m	vide TMB P. no. 39			9/10/28	
	@ 3762.25/m				5643421

Continuation