

CHHATTIYANU TO SAHPUR
POKHARRBHINDA MMGSY-GEN

Shedule XLV Form No. 134.

KRISHNA KANT SINGH DIVISION

BLOCK - BHORE SUB-DIVISION

MMGSY-GENERAL

Measurement Book

M.B-NO-572

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work - Construction of Road from Chhatigam to Sahar Pataharbinda under mining (concrete) in Shree Bhaw.					
Agency - Krishna Kant Singh					
Agreement No - 01/S&D 2017-23					
Agreement Value - 6710089/-					
Date of work start - 09-04-2022					
Date of Completion - 08-08-2022					
Date of Actual Completion - 7-12-2022					

Abstract of cost					
(1/1)	Cost of Bench Mark				
	- do - do - 612				
	(T.M.B. Page No - 29)				
	Qty - 0.75 Km.				
	@ Rs 5664.18 / Km Rs - 4248 =				
(2/2)	Construction of Reference				
	Pillar - do - do - 611				
	(T.M.B. Page No - 29)				
	Qty - 0.75 Km				
	@ Rs 3264.32 / Km Rs - 2448 =				
	clearing and leveling				
	road land - do - do - 611				
	(T.M.B. Page No - 29)				

Sch. XLV-Form No. 134

B.F. Rs. 516622/-

Sch. XLV-Form NO. 10-1					37	37
Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
	@	sq	5688.72	/sq	sq	150808:
(32/36) Providing and laying						
1000 mm dia R.C.C. H.P						
NP ₂ - do - do - E/F						
(TMB Page No - 36)						
Qty - 7.5 m						
G.P. 3933.97/M					sq	Rs 39505.20
(35/37) Plastering with Cement						
mortar (1:4) - do - E/F						
(TMB Page No - 36)						
Qty - 36.40 m ²						
@ Rs 183.26/m ²					sq	Rs 6671.00
(36/38) Providing 1.5m Cement						
Purine - do - do - E/F						
(TMB Page No - 36)						
Qty - 13.26 m ²						
@ Rs 59.45/sq					sq	Rs 788.00
Total Rs - 5353993.00						
Add GST @ 12%					sq	Rs 642479.00
Add L. Cess @ 1%					sq	Rs 53540.00
Add S. fee					sq	Rs 68321.00
Total Rs - 6118333.00						
Less 1.11% bellua					sq	Rs 67913.00
					sq	Rs 6050480.00
Less Previous Payment					sq	Rs 4061655.00
Total Rs - 1988765.00						
R/W 17/10/23						
56						
R/W 17/10/23						
(17/10/23)						

Continuation

DAO

COP

17/10/23