

Shiv chowk Ramvilas Singh Ke Ghar to Majhara Hote hue Dhanu⁸

Schedule XLV-Form No. 134

Hadli tok

(SC)

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमाण्डरा, जयनगर

DIVISION

Jaynagar

SUB-DIVISION

1856

MEASUREMENT BOOK

Vikas Kumar

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of the Road:	Shiv Chauri Ram				
	Vilas Singh Ice Ghar to				
	Mangalra Hote Hue Dhauri				
	Nadi tal. under Mm (S)				
Agency:	Vikas Kumar, Pl - Pachahar				
	P.O - Sela, P.S - Jaimagar				
	Dist - Madhubani.				
Agreement No -	SBI 47/2019-20				
Start Date -	18-03-2020				
Date of Completion -	17-03-2021				

Below Rate -	3.28%			
Measurement				
H.P. Culvert				
2 Nos 1000 mm dia				
(1.)	Earth work in Excavation for foundation ---			
Chapad in RT	--- do --- do --- E/L			
H.W -	$2 \times 2 \times 6.45 \times 1.40 \times 1.50 = 54.18 \text{ m}^3$			
Below Pm -	$2 \times 1 \times 4.85 \times 1.52 \times 0.315 = 5.42 \text{ m}^3$			
Total Qty:				59.60 m^3
(2.)	Banding plus as levelling			
Curve in foundation --- do				
--- do --- do --- E/L				

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11/21 providing work on					
do do - EL					
Qty wide Tank-P (10) (10)					
Qty: 22.44 + 202.49					
Total Qty: 274.939 m ³					
@ 1,3853.98/m ³ 4,10,59,609 ~					
12/34 providing and fixing					
logo of mncsy and					
Citizen information board					
do do - EL					
Qty wide MBP (10)					
Qty = 02 nos					
@ 1,10,260.270/nos 20521 ~					
Rs. 4,134,323 ~					
less 3.28% Below 10% 1,35,605 ~					
Rs. 399,8718 ~					
less previous payment Rs. 21,52,812 ~					
Rs. 18,45,906 ~					
Sanu					
20-6-2023					
J-E					

Continuation