

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बेगूसराय

पत्रांक 767 अयु.

बेगूसराय, दिनांक 21/06/2023


प्रेषक:- कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बेगूसराय।

सेवा में,
नोडल पदाधिकारी MR3054,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष-3054 अन्तर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत अधियाचना समर्पित करने के संबंध में।

महाशय,
उपर्युक्त विषयक उपयोगिता प्रमाण पत्र सहित उचित प्रपत्र में अधियाचना प्रपत्र समर्पित की जा रही है। अधियाचित राशि शीघ्र उपलब्ध कराने की कृपा की जाय ताकि भुगतान संभव हो।

अनु0 - यथोक्त।

विश्वासभाजन

21.6.2023
कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बेगूसराय।

Application Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Division of Works Division :- Begusarai

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/BE/BE G/22/0001	PWD Road Mathani To Godargama Maniyappa Path VIA Kharidi	3201051033472	472/ 27.01.2022	2.00	123.20000	81.2652	16.44178	06/MBD/20 22-23 30.08.2022	29.05.2023	28.5.23	3480	25.00	5.00	0.00	0.00	81.24316	Surface Complete
Total = 81.24316																		

- 1 Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS.

Quoted
21/6/23

Executive Engineer
RWD, Works Division, Begusarai
21.6.2023

EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION,
BEGUSARAI

FROM GFR 19 - A

(See Government of India's Decision (I) below Rule - 150)
Form of Utilisation Certificate upto the month of June 2023

Name of the Head :- Rural Road Maintenance Policy 2018 Fund

Month:- June 2023

Sl. No.	Name of Scheme	Sanctioned No./ Date	Amount Received (in Lacs Rs.)	Particulars
1	2	3	4	5
1	Construction of Rural Roads under New Maintenance Policy 2018 Fund	Vide Up to Letter No. 78 Encl dt. 24.05.2023	3303.77997	Certified that out of Rs. 3303.77997 Lacs received during ^{upto} the year 2023-24 in favour of Executive Engineer R.W.D. Works Division, Begusarai, Bihar a sum of Rs 3296.28011 Lacs has been utilized for the purpose of Rural Road Maintenance Policy 2018 Fund Schemes as given in the margin for which it was sanctioned and that the balance of Rs 7.49986 Lacs remaining un-utilized at the end of the period under.
	Total -		3303.77997	


- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose fo


Kind of Checks Exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formatities have been observed.

3 **Physical Progress achieved :-**

- Construction of Road Works.



21/6/23
Sr. Divisional Accounts Officer
Rural Works Department
Works Division, BEGUSARAI


21.6.2023
Executive Engineer
Rural Works Department
Works Division, BEGUSARAI

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बेगूसराय

प्रमाण पत्र

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष नई अनुरक्षण नीति 2018 अन्तर्गत पथ PWD Road Matihani To Godargama Maniyappa Path VIA Kharidi मापी पुस्त पर इस आशय का प्रमाण पत्र है कि कार्य गुणवत्ता पूर्ण कराया गया है एवं विशिष्टियों के अनुरूप है।

विश्वासभाजन

21.6.2023
कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बेगूसराय

PWD Road Mathihani To Godargama Maniyappa Path VIA Kharidi

Date	Time	Section	Length	Bumps	Speed	OR	TEGORY	IRI	Latitude	ongitude	Event
20/6/23	16:15:8	82	0.1	350	10.1	3500	3512 G	4.63	25.37629	86.17942	Normal
20/6/23	16:15:43	82	0.1	370	20.2	3700	3769 G	4.76	25.37601	86.17881	Normal
20/6/23	16:15:43	82	0.1	340	20.2	3400	3431 G	4.54	25.37573	86.17814	Normal
20/6/23	16:15:43	82	0.1	320	20.2	3200	3259 G	4.37	25.37524	86.17693	Normal
20/6/23	16:16:19	82	0.1	310	20.2	3100	3161 G	4.22	25.37504	86.17625	Normal
20/6/23	16:16:19	82	0.1	330	20.2	3300	3341 G	4.43	25.37465	86.17498	Normal
20/6/23	16:16:54	82	0.1	380	20.2	3800	3880 G	5.06	25.37457	86.17435	Normal
20/6/23	16:16:54	82	0.1	290	20.2	2900	2982 G	4	25.3744	86.17294	Normal
20/6/23	16:16:54	82	0.1	350	20.2	3500	3520 G	4.64	25.37427	86.17228	Normal
20/6/23	16:17:29	82	0.1	340	20.2	3400	3429 G	4.58	25.37393	86.17088	Normal
20/6/23	16:17:29	82	0.1	380	20.2	3800	3790 G	4.96	25.3737	86.17027	Normal
20/6/23	16:18:4	82	0.1	320	20.2	3200	3269 G	4.34	25.3727	86.16928	Normal
20/6/23	16:18:4	82	0.1	360	20.2	3600	3610 G	4.75	25.37217	86.16886	Normal
20/6/23	16:18:4	82	0.1	350	20.2	3500	3529 G	4.58	25.37174	86.16838	Normal
20/6/23	16:18:40	82	0.1	330	20.2	3300	3329 G	4.44	25.37078	86.16751	Normal
20/6/23	16:18:40	82	0.1	380	20.2	3800	3790 G	4.96	25.37041	86.16703	Normal
20/6/23	16:19:15	82	0.1	320	20.2	3200	3251 G	4.32	25.3697	86.16603	Normal
20/6/23	16:20:19	82	0.1	380	20.2	3800	3790 G	4.96	25.36924	86.16544	Normal
20/6/23	16:20:55	82	0.1	330	20.2	3300	3354 G	4.42	25.36854	86.16438	Normal
20/6/23	16:21:10	82	0.1	360	10.1	3600	3610 G	4.75	25.36775	86.16326	Normal

$$Y = 0 * X^2 + 0.898 * X + 377.8$$

$$X = 3600$$

$$Y = 3610$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001


28/5/23
AE

28/5/23
AE

Executive Engineer
R.M.D Work's Division
Bequsarai

File :G:\New folder (11)\20061621.Xls. Section No. :82. Eqn : $Y = 0.4X^2 + 0.898X + 377.8$

Name of Customer :M/S Mahadeo Construction Co. Name of Work/ Road :PWD Road Matihani To Godargama



28/5/23
AE

28/5/23
AE

28/5/23
Executive Engineer
R.W.D Work's Division
Begusarai

12/K(3054)

2019

Measurement Book

Schedule XLV Form No. 134

BEGLISAARAI

DIVISION

MATTIHANI

SUB-DIVISION

"1st on A/c Bill"

1

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work -	Construction of				
Road from P.W.D Road Mathani					
to Underganna Maripappa path					
Via Khatidi Under MR-2018					
Block - Mathani					
Name of Agency - M/s Mahadev					
Construction and Co, AT+PO - Bari Agha					
P.S - Muffasir, Dist - Pegusarai					
Agreement No - 06 MB 2022-2023					
Agreement Rate -	14.10 % below of SOR				
Agreement date -	30.08.2022				
Date of commencement -	15/03/2023				
Date of completion as Per Agreement					
-	29.05.2023				
Date of Actual completion -	28/05/2023				
(measurement entry -	14/04/2023				
Work done wise]					
Item No-01	Clearing and grubbing				
Road land (b- Manual means)					
Including uprooting wild vegetation					
grass, bushes, sapling and tree					
etc. . . d. . . do	all complete				
Job as per EIL					

Continuation

" ABSTRACT of Cost "

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NAME of Work - Construction of					
Road from P.W.D Road Matihani					
to Godeganna Maniyappa Path					
via Kharidi Under MR 2018					
Block - Matihani.					
Name of Agency - MIS Mahadeo					
Construction and Co, Atppo - Bari Aighe					
P.S. Muffasir, Dist - Bagasara					
Agreement No - 06MBD/2022-2023 / MR-2018					
Agreement Rate - 14.10/- below					
Agreement date - 30.08.2022					
Date of Completion as per					
Agreement - 29/05.2023					
Actual date of completion - 28/05/2023					
Item No. 01 Clearing and grubbing					
Road land including uprooting					
Wild vegetation... do... do -					
all Complete Job as per ETC					
B/E Page No - (4)					
0.40 hectare @ Rs 59726.13/ha = 23,890.00					
Item No. 02 Construction of sub graded					
earthen Shoulder .. do .. do					
all Complete Job as per ETC					
B/E Page No - (7)					
1199.40 m ² @ Rs 251.62/m ² = 3,01,793.00					
Item No. 03 Providing and laying					
Granular sub base with well					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Graded Materials for grading-3					
With approved quality of					
Materials - do - do all complete					
Job as per ETC					
B/F page No - (8)					
90.32M ³ @ Rs 2034.84/M ³					1,83,787 = 0
Item No-04 providing and laying					
WBM Grade-II M with stone					
Screening Materials - do - do -					
all complete job as per ETC					
B/F page No - (9)					
84.36M ³ @ Rs 3450.57/M ³					2,91,090 = 0
Item No-05 providing and laying					
WBM Grade-II with stone screening					
do - do all complete job					
as per ETC					
B/F page No - (14)					
568.13M ³ @ Rs 3226.90/M ³					18,33,299 = 0
Item No-06 providing and applying					
Prime coat and applying primer					
coat with Bitumen emulsion					
(SS-1) - do - do -					
B/F page No - (13)					
7575M ² @ 59.98/M ²					4,54,349 = 0
Item No-07 providing and applying					
Deck coat (SS-1) - do - do -					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F page No - (19)					
	7575.0M ² (1)	Rs 20.42/m ²			1,54,682 = ∞
Item No-08 Providing Patch work					
over worn using M/s Seal surface					
for Bituminous . do . do					
B/F page No - (20)					
	7575M ² (1)	Rs 241.92/m ²			18,32,544 = ∞
Item No-09 providing and applying					
Peck coat (Rs-1) do - do					
B/F page No - (20)					
	7050M ² (1)	Rs 20.42/m ²			1,56,213 = ∞
Item No-10 providing and applying					
Semi dense Bituminous concrete					
(SDBC) with 100-120gph. do - do -					
do all complete job as per EIT					
B/F page No - (24)					
	191.25M ² (1)	Rs 12819.71/m ²			24,51,720 = ∞
Item No-11 providing and fixing					
Ku Stone . do . do all					
complete job as per EIT					
B/F page No - (24)					
	4 Nos (1)	Rs 2385.83/No			9543 = ∞
Item No-12 providing and fixing					
200mm Stone post . do . do					
all complete job as per EIT					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/F page no - (25)					
	8 Nos	706.77	Mos		56,54 = 00
Item No - 12 providing and fixing direction and Place Board - do					
do - do	do	all	complete job		
as per EIT					
B/F page no - (25)					
	1.92 M ²	12814.23	M ²		24,603 = 00
Item No - 13 providing Retro-Reflecting Traffic Sign Board - do - do					
do complete job as per EIT					
B/F page no - (25)					
	10 Nos	3670.72	Mos		36,707 = 00
Item No - 15 providing and fixing Retro-Reflecting Sign Board					
600mm dia Circular Board					
do - do	do	all	complete job		
as per EIT					
B/F page no - (25)					
	8 Nos	3686.96	Mos		29,496 = 00
Item No - 16 providing and fixing 600x450mm Rectangular Traffic Sign Board - do - do - do					
B/F page no - (25)					
	8 Nos	3560.88	Mos		28,487 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No-17 providing boundary Pillar					
Guard Post	do	do	do	do	
all complete job	as per EIT				
B/F page No- (26)					
	32 NOS @ Rs	613.48/NOS			19,631=00
Item No-18 providing Planting and					
Tree and tree maintenance for					
one year	do	do	do	do	
B/F page No- (26)					
	98 NOS @ Rs	1039.45/NOS			1,01,866=00
Item No-19 providing Road marking					
With hot applied thermoplastic					
Compound	do	do	do	do	
all Complete job	as per				
EIT					
B/F page No- (26)					
	403.18 m ² @ Rs	762.51/m ²			3,07,429=00
Item No-20 providing and laying					
Rumble strips with Road					
stud	do	do	do	do	
Complete job	as per EIT				
B/F page No- (26)					
	9.0 m ² @ Rs	762.51/m ²			6863=00
Item No-21 providing Road Strips					
do	do	all	complete job		
as per EIT					

Continuation

Scanned with CamScanner