

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, जमुई

पत्रांक - 1161/अनुप्र

जमुई, दिनांक - 21-06-2023

प्रेषक :- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जमुई।

सेवा में,
नोडल पदाधिकारी,
"नई अनुरक्षण नीति 2018" (3054-MR)
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय :- 3054 (MR) नई अनुरक्षण नीति 2018 के अन्तर्गत निर्माण कराये गये योजनाओं के विरुद्ध में आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि 3054 (MR) नई अनुरक्षण नीति 2018 के अंतर्गत संलग्न सूची में अंकित पथों में कालीकरण का कार्य पूर्ण हो चुका है। प्रमंडल के द्वारा कराये गये कार्य के भुगतान हेतु कुल 49.47877 (उन्नचास लाख सैतालीस हजार आठ सौ सतहतर रुपये) मात्र आवंटन की अधियाचना विहित प्रपत्र में भर कर समर्पित की जाती है।

अतः अनुरोध है कि शीघ्र आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०: यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जमुई।



FORM GFR 19-A

(Government of India's Decision (I) below Rule-150)
Form of Utilisation Certificate as on 19.6.2023
MR 3054(Bihar Rural Road New Maintenance Policy-2018)

STATE-BIHAR**PIU - E.E,RWD (W), Div.- Jamui****Month:-June-2023**

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under MR 3054 (Bihar Rural Road New Maintenance Policy-2018)	F.Y .-2019 - 2020, 2020-2021, 2022-2023 2023-2024	13284.98734	Certified that out of Rs13284.98734Lacs received during the years 2022-2023 in favour of Executive Engineer, RWD (W), Div.- Jamui, Bihar, a sum of Rs 13275.08572 Lacs has been utilized for the purpose of MR Policy - 2018(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 9.90162 Lacs remaining unutilized at the end of the period under.
			13284.98734	

- 1 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Supertending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Supertending Engineer.
- Construction materials have been tested
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

[Signature]
Div. Accounts Officer
R.W.D Works Division
Jamui

[Signature]
Executive Engineer
R.W.D Works Division
Jamui

Office of The Executive Engineer, Rural Works Department, Works Division Jamui

Requisition formate for Scheme Head- MR-3054 Under Bihar Rural Road Maintenance Policy -2018 (Initial Rectification with Surface Renewal)

Sl.No	Project No	Name of Road	Project ID As per MIS	A.A. Letter No & Date	Asselementary Approval (A.A.)			Agreement Amount (in Lakh)	Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of Value of of (in million)	Thickness of Bitumen Layer (in mm)	Value of Bitumen content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-Date Expenditure as per MIS (in lakh)	Requisition against work done (in lakh)	Remarks
					Length (in K.M.)	Amount (in lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
		RM/JA/JAM/22/0011	Project ID- 20804102120	757/ 26.07.2022	0.8	33.568	23.70336	8.91404	6(MBD)/2022-2023	13.09.2023	19.06.2023	3363	25	5.000	0.00000	0.00000	22.59250	Surface Complete
		RM/JA/JAM/22/0011	Project ID- 20804102179		0.7	35.011	26.97903	7.75959	6(MBD)/2022-2023	13.09.2023	19.06.2023	3346	25	5.000	0.00000	0.00000	26.88627	Surface Complete

26/07/2023

Executive Engineer,
Rural Works Department,
Works Division, Jamui

Name of Work-L111-Jamui Kharagpur road panno chowk to Rajput tola (TRACK111)

Name of Contractor-Ashok & Company Niwas Pvt.Ltd.

Date	Time	Section No.	Length In km	Bumps In mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event
17/6/23	8:28:0	98	0.1	310	0	3100	2908	G	24.983637	86.328552	Normal
17/6/23	8:28:42	98	0.1	360	10.1	3600	3322	G	24.98373	86.329512	Normal
17/6/23	8:29:56	98	0.1	350	20.2	3500	3239	G	24.98398	86.328972	Normal
17/6/23	8:30:26	98	0.1	410	20.2	4100	3736	G	24.983535	86.329697	Normal
17/6/23	8:30:41	98	0.1	370	10.1	3700	3405	G	24.983835	86.32877	Normal
17/6/23	8:31:51	98	0.1	340	20.2	3400	3156	G	24.98453	86.329113	Normal
17/6/23	8:32:47	98	0.1	400	10.1	4000	3653	G	24.983555	86.329107	Normal
Length			0.7								
Total IRI							23419				
Average IRI							3346				
$Y = 0 \cdot X^2 + 0.828 \cdot X + 341.6$ $X = 4000$ $Y = 3653$											
(R) RURAL ROAD											
Good Average Poor <4000 4001-5000 >5001											

JE 19/6/23

JE 19/6/23

JE 19/6/23

Name of Customer: **Ashtek Company Nivas Pvt Ltd**
 Name of Work: **L111-Jamui Khargpur road per**
 Road: **200412/73**
 Lab Job number: **17-06-2023**
 Date: **17-06-2023**
 Section No.: **38**


Test Date: **17-06-2023**
 Machine No.: **393**
 Start S No.: **0.000**
 Start E No.: **0.700**
 Weather: **Normal**
 Start Location: **24383637.86**
 End Location: **24383555.86**
 Road Name: **L111-Jamui Khargpur road per**
 Road Type: **(R) RURAL ROAD**
 Side: **Right**
 Bank: **Interval**
 U/V Range: **1000 To 5000 1000 1000 1000m**
 Dist Range: **0 To 0.8 0.1 1000 m**
 Equation: **$Y = 0.002 \times X^2 + 0.028 \times X + 341.5$**

Print Generate Report and Graph

Recover Graph

Map View

File: C:\Users\BPRDA\OneDrive\Desktop\Jamui\Bump construction\report\1303153536. Section No.: 38, Eqa
 Name of Customer: Ashtek Company Nivas Pvt Ltd, Name of Work: Road L111-Jamui Khargpur road per chowk



Date: 19/6/23
 By: [Signature]

Date: 19/6/23
 By: [Signature]

Date: 19/6/23
 By: [Signature]
 Executive Engineer
 Road Works Division, Jamui

ASHOK & CO NIWAS PVT LTD.

Jamne-Kharagpur Road Panna Chaur to Rajput tola

Shedule XLV Form No. 134.

R.W.D(W) Jamni

DIVISION

Barhal

SUB-DIVISION

Measurement Book

3076

1st on A/C Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

(These four lines are to be filled in details relating to each work.)					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Name of work - Roadwork of Road from					
Jomui - Klongpur Road Panochaur					
to Rajpur Tola under MR-3054.					
Agency - A. S. & Co. Noida Pvt. Ltd.					
Vill - Kumbh, P.O. - Gugaldih, Dist. - Jomui					
Agreement - No - 6(1130)/2022-23					
Package No - MR-N/22-23 Jomui/11					
Cost of Construction Rs 26,97,903/-					

Cost of Roadwork - Rs 75,959/-	
Total - Rs 34,73,862/-	

Date of Commencement - 14/12/2022	
Date of Completion - 13/09/2023	
Date of Actual Completion - 19/6/2023	
Date quoted - 0.05% Below	

Details	
(1/1) Clearing and grubbing road	
land etc - all complete 566	
2x5x30.0x0.75 = 225.0m ²	
2x8x30.0x0.75 = 360.0m ²	
2x6x30.0x0.75 = 270.0m ²	
2x4x30.0x0.75 = 180.0m ²	
2x10.0x0.75 = 15.0m ²	
Total 1050/10000 = 0.105	

Continuation

Abstract of Cost

12

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) Clearing and grubbing road land - etc Qty - v.t.m.B. Page (1) Item No (1/1) = 0.105 Ha @ Rs 62032.42/Ha Rs 6,513.00					
(2/2) Construction of subgrade and of shoulder do - etc Qty - v.t.m.B. Page (2) Item No (2/2) = 315.0 m ³ @ Rs 254.61/m ³ Rs 80,202					
(3/4) Const of GSB - grading (th) etc Qty - v.t.m.B. Page (2) Item No (3/4) = 20.63 m ³ @ Rs 2205.56/m ³ Rs 45,501/-					
(4/5) P.V. laying spreading and compacting W.B.M. G.S.B. etc Qty - v.t.m.B. Page (3) Item No (4/5) = 23.73 m ² @ Rs 4098.18/m ² Rs 97,250.00					
(5/12) Const of Dry Lean Cement Concrete Qty - v.t.m.B. Page (3) Item No (5/12) = 5.0825 m ³ @ Rs 5254.48/m ³ Rs 26,601.00					
(6/7) Dr and applying binder coat etc Qty - v.t.m.B. Page (6) Item No (6/7) = 316.95 m ² @ Rs 62.27/m ² Rs 19,876.00					
(7/8) P.V. laying and rolling M.S. room thickness do - etc Qty - v.t.m.B. Page (4) Item No - (7/8) = 316.95 m ² @ Rs 287.38/m ² Rs 91,085.00 Rs 3,62,028.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. Rs	21,813.78
Qty - v.t.m.B. Page (11)					
Item no (26/28) = 22.0 Nk					
(28) 1062 = 32/each - Rs					23,371.20
(26/27) For and applying coat					
Coat with bitumen emulsion					
(251) - do : etc - all					
Complete job					
Qty - v.t.m.B. Page (5) Item					
also (29) = 1945.573 m ²					
(32) 21 = 43/m ² Rs					4,169.400
					Rs 22,464.63
Add 18% G.S.T.				(2) Rs	4,04,363.20
Add 1% L/Cess				(PR) Rs	22,465.20
					Rs 26,73,291.20
Add Scaffolding fee				(2) Rs	16,681.00
					Rs 26,89,972.20
Less 0.05% Below as					
per Agreement - (1) Rs					13,45.00
					Rs 26,88,627.20
C.P.					
Amount					
21/06/23					
19/06/23					
21/6/23					
A.E.					

Continuation