

Sr No.	Division	Block	Road Name	Batch No.	Fin Year	Agreement Length		Surface Renewal	Differences	Contractor Details	Work Status	Actual Completion Date	Remarks
1	Danapur	Bihta	GANDHI HALT - KETIKHUR	RH/PA/DAN/20/0002	2019-20	13-MBD/2020-21	1.263	1.140	0.123	Jitendra Kumar	Complete	12-03-2021	Actual length available on the site is 1.140 Km, So that rest length not constructed
2	Danapur	Maner	NH-30 to Dikhanpur	RH/PA/DAN/20/0014	2019-20	10-MBD/2020-21	1.15	1.116	0.034	Maa Shyamapati Construction, Prop - Arun Kumar Yadav	Complete	12-12-2020	Actual length available on the site is 1.116 Km, So that rest length not constructed
3	Danapur	Danapur	R.K Puram Chowk to Aaspur Matiyarpur path Via Blue Belis School Path	RH/PA/DAN/20/0003	2019-20	14-MBD/2020-21	1.25	1.200	0.05	Raj Construction (Prop - Dinesh Kumar Singh)	Complete	27-03-2022	Actual length available on the site is 1.200 Km, So that rest length not constructed
4	Danapur	Danapur	Murachak (Usari Bandh) to Sikanda- pur road	RH/PA/DAN/20/0008	2019-20	12-MBD/2020-21	1.6	1.552	0.048	Vishal Gaurav	Complete	16-07-2021	Actual length available on the site is 1.552 Km, So that rest length not constructed
5	Danapur	Bihta	Construction of road from paharpur village to Dihri Nahar in kampa patui road	RH/PA/DAN/20/0002	2019-20	13-MBD/2020-21	1.95	1.880	0.07	Jitendra Kumar	Complete	14-04-2022	Actual length available on the site is 1.880 Km, So that rest length not constructed
6	Danapur	Phulwari Sarif	NH-83 Tadwa Gumti No. 11-C/2- E Baba Jahar singh chak to Dangadi hote Tadwa Village Via Mahadev Stan Dalt Basti	RH/PA/DAN/20/0012	2019-20	09-MBD/2020-21	1	0.700	0.3	Om Prakash Sharma	Complete	20-11-2021	Actual length available on the site is 0.700 Km, So that rest length not constructed
7	Danapur	Bihta	BIHTA MAHABOLIPUR ROAD - PARARI	RH/PA/DAN/20/0007	2019-20	04-MBD/2020-21	0.784	0.645	0.139	SANTOSH KUMAR	Complete	05-10-2021	Actual length available on the site is 0.645 Km, So that rest length not constructed
8	Danapur	Danapur	Danapur Cantonment to Chand mari Lodipur bandh tak	RH/PA/DAN/20/0003	2019-20	14-MBD/2020-21	1.821	1.179	0.642	Raj Construction (Prop - Dinesh Kumar Singh)	Complete	18-03-2021	Actual length available on the site is 1.179 Km, So that rest length not constructed
9	Danapur	Maner	Maner - Ratan Tola	RH/PA/DAN/20/0014	2019-20	10-MBD/2020-21	2.91	2.710	0.2	Maa Shyamapati Construction, Prop - Arun Kumar Yadav	Complete	20-07-2021	Actual length available on the site is 2.71 Km, So that rest length not constructed
10	Danapur	Maner	Ushri Bihta REO Road - Kathauda Kala	RH/PA/DAN/20/0009	2019-20	16-MBD/2020-21	2.65	2.462	0.188	Tara Rajat Enclave Private Limited	Complete	27-07-2021	Actual length available on the site is 2.462 Km, So that rest length not constructed
11	Danapur	Bihta	Bihta Lal Road - Kunjwa	RH/PA/DAN/20/0002	2019-20	13-MBD/2020-21	2.7	2.556	0.144	Jitendra Kumar	Complete	26-03-2021	Actual length available on the site is 2.556 Km, & rest length constructed by panchayat
12	Danapur	Bihta	Bihta Lal Road - Dilawarpur	RH/PA/DAN/20/0006	2019-20	15-MBD/2020-21	3.7	3.401	0.299	Tara Rajat Enclave Private Limited	Complete	08-06-2022	Actual length available on the site is 3.401 Km, & rest length constructed by Panchayat
13	Danapur	Bihta	Basant Chak - Sadishapur	RH/PA/DAN/20/0002	2019-20	13-MBD/2020-21	4.6	4.466	0.134	Jitendra Kumar	Complete	29-12-2021	Actual length available on the site is 4.466 Km, & rest length not constructed due to 4-Lane Underpass
14	Danapur	Maner	REO Road Bajitpur More - Darveshpur NH-30	RH/PA/DAN/22/0018	2022-23	1244	3.24	3.027	0.213	DEPARTMENTAL	Complete	05-12-2022	Actual length available on the site is 3.027 Km, So that rest length not constructed


 EXECUTIVE ENGINEER
 RWD, WORKS DIVISION, DANAPUR