

MBND:-3514

Schedule XLV-Form No. 134

CHEITAN CHAPRA HARPUR PM65Y
TO BANHRA

DIVISION

PAYAL KUMAR SUB-DIVISION

Banyapora

MEASUREMENT BOOK

MMCSY-SC

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work :- Construction of Road from Chedan Chapra Harpur (MGSY) to Bangra uttari Gola					
Agency :- Payal Kumari					
Agreement no :- 17-SBD/2021-22					
Date of Start :- 13.06.2021					
Date of completion :- 12.03.2022					
Date of measurement :- 08/04/2023					
① P/A primer Coat with bitumen Emulsion (SS-4) on prepared Surface					
Area of wbm III					
= volume of wbm III in m ³					
0.075m					
= Qty. wide t.m.p (8) / 1 no :- 6					
0.075m					
154.91 m ² ✓					
0.075m					
2065.46 m ²					
Sagunb					
08/04/2023					

Continuation

Continuation

ABSTRACT OF COST

15

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
①/② Clearing and grubbing road land (by manual means) —					
Qty. vide TMBP (7)					
Item no:- ① = 0.22 Ha					
@ Rs 54133 = 78/Ha					Rs 11249 = ∞
②/③ Excavation for roadway in soil using manual —					
Qty. vide TMBP (7)					
Item no:- ② = 56.70 m ²					
@ Rs 126 = 24/m ²					Rs 7157 = ∞
③/④ Const. of embankment with approved material —					
Qty. vide TMBP (7)					
Item no:- ③ = 40.0 m ²					
@ Rs 88 = 36/m ²					Rs 3534 = ∞
④/⑤ Construction of embankment with material obtained —					
Qty. vide TMBP (7)					
Item no:- ④ = 417.88 m ²					
@ Rs 184 = 39/m ²					Rs 77015 = ∞
⑤/⑥ Construction of granular sub base —					
Qty. vide TMBP (8)					
Item no:- ⑤ = 301.80 m ²					

Continuation

C/o Rs 98955 = ∞

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
@ Rs 3363 = 60/m ²					Rs 1015134 = ∞
6/9 P/L, Spreading and Compacting wbm gravel					
Qty. vide TMBP (8)					
1. no. :- (8) = 154.91 m ²					
@ Rs 4092 = 06/m ²					Rs 33901 = ∞
7/10 providing and applying primer Coat with					
Qty. vide TMBP (13)					
1. no. :- (13) = 2065.46 m ²					
@ Rs 15 = 4.4/m ²					Rs 93916 = ∞
8/11 providing and applying face Coat with bitumen emulsion					
Qty. vide TMBP (14)					
1. no. :- (14) = 2065.46 m ²					
@ Rs 15 = 64/m ²					Rs 32301 = ∞
9/12 providing, laying and rolling of close graded premix					
Qty. vide TMBP (14)					
1. no. :- (14) = 2065.46 m ²					
@ Rs 245 = 62/m ²					Rs 507518 = ∞
					C/P Rs 2381527 = ∞

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
⑩/②④ + ②⑥ P/L of typical informatory Sign board					
Qty. vide TMBP ⑧					
1. no. :- ⑦ + ⑧ = 2 nos.					
@ Rs 9382 = 11/no.					Rs 18764 = ∞
⑪/②⑦ Earthwork in excavation for foundation of struc- tures up to 3.0m					
Qty. vide TMBP ⑨					
1. no. :- ⑨ = 15.66m ²					
@ Rs 294 = 70/m ²					Rs 4615 = ∞
⑫/②⑧ Providing m.s. as levelling course					
Qty. vide TMBP ⑨					
1. no. :- ⑩ = 2.057m ²					
@ Rs 5383 = 21/m ²					Rs 11057 = ∞
⑬/②⑨ Plain/RCC concrete in Substructure					
Qty. vide TMBP ⑨					
1. no. :- ⑪ = 15.165m ²					
@ Rs 6038 = 86/m ²					Rs 91579 = ∞
⑭/③③ P/L R.C.C. pipe N/Ls for Culverts					
Qty. vide TMBP ⑩					
1. no. :- ⑫ = 7.50m					
@ Rs 3199 = 30/m					Rs 23994 = ∞

Continuation

C/o Rs 2531536 = ∞

