

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5th Recast B.II					
Name of Work - Dhobani Tola to Pandey Tola under MMGSY (P.C.)					
Authority - E. E. RWD Bagaha - 1.					
Agency - M/s Shama Const.					
App. no. - 40 SBD/2021-22					
App. value - 16989477=00					
D/S - 28/7/2021.					
D/C - 27/7/2022.					
Work done -					
Record Measurement					
Further Measurement is Nil.					
<i>Sumit</i> 12/8/23 J. E.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(29/34) P/V PCC in foundation					
Qty vide P.m. - (51) of TMB.					
12.34 m ³ @ 6522.97					
					= 80493 = 00
(30/35) Brick masonry					
work with cm					
Qty vide P.m. - (51) of TMB.					
53.02 m ³ @ 5854.04					
					= 310381 = 00
(31/36) P/V & Fining 1000mm					
Qty vide P.m. - (51) of TMB.					
15 m @ 3805.97					
					= 57090 = 00
(32/37) Plastering with cm.					
Qty vide P.m. - (51) of TMB.					
72.80 m ² @ 199.79					
					= 14545 = 00
(33/38) P/V 1.5 mm Cement					
punning					
Qty vide P.m. - (51) of TMB.					
26.52 m ² @ 60.56					
					= 1606 = 00
					= 13221051 = 00
Add 12% GST =					1586526 = 00
Add 1% L.Cess =					132211 = 00
Add S.F =					178502 = 00
					= 15118290 = 00
Less 0.25% Below =					37796 = 00
					= 15080494 = 00

Continuation

[illegible]