

Niyamatpur PH 414 Road To Hanoum yacuar Tola

Schedule XLV-Form No. 134

~~NAABARD~~

F. E. R. W. D. (W)

DIVISION
MAY 17

A. E. R. W. D. (W)

SUB-DIVISION
FAITEHAPUR

Measurement Book

Babita Kumari

3140

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of					
Road from Niyamatpur					
PMGSY Road to Armour Yabla					
TOLA under Static scheme					
(NABARD)					
Name of Agency - Babita Kumari,					
At + Po - Fatehpur, Gaya.					
Agreement No. - 157/NABARD/SBD/2021-2022					
Date of commencement - 27.12.2021					
Date of Completion - 26.12.2022					
Date of measurement - 21.1.22					
1) E/W in excavation of					
found. of structure - etc					
(600 mm $\Rightarrow$ H.P.C. - 02 NOS)					
W. - $2 \times 2 \times 3.90 \text{ m} \times 1.24 \text{ m} \times 1.50 \text{ m} = 29.02 \text{ m}^3$					
for portion - $2 \times 1 \times 6.22 \text{ m} \times 1.02 \text{ m} \times 1.50 \text{ m} = 19.03 \text{ m}^3$					
					48.05 m ³
2) P.V. P.C.C. M15 in found.					
- - etc					
(600 mm $\Rightarrow$ H.P.C. - 02 NOS)					
$2 \times 2 \times 3.90 \text{ m} \times 1.24 \text{ m} \times 0.15 \text{ m} = 2.90 \text{ m}^3$					
3) P.V. P.C.C. M20 in found.					
- - etc					
(600 mm $\Rightarrow$ H.P.C. - 02 NOS)					

Continuation

5th & Final Part

46

Sch. XLV-Form No. 134

Sch. XLV-Form No. 104					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road from Niyamalpur PMGSY Road to Anwar Yadav Tola under State Scheme (NABARD)					
Name of Agency - Babita Kumari, A.T.P.O. - Patkpur, Gaya.					
Agreement No. - 157/NABARD/SDD/2021-22					
Date of Commencement - 27.12.21					
Date of Completion - 26.12.22					
(1) E/W in excavation of found. of Struct - etc Drain					
5 x 36.00m x 0.60m x 0.60m = 54.00m ³					
1 x 13.00m x 0.60m x 0.60m = 4.68m ³					
					58.68
(2) Supply, R.H. & plain HUSD bar in bond. In Drain					
8 mm bar -					
1305 Nos x 1.50m = 1957.50m					
11 Nos x 163.00m = 1793.00m					
					3750.50m
Continuation @ 0.39 kg/m					1462.70kg
					= 1.463m

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134				Contents of area
Particulars	Details of actual measurement			
	No.	L.	B.	D.
Abstract of Cost				
(1/27) E/W in excavation of found. —				
Qty incl TMB				
Page No. (38) —	5	16.17	m ³	
Page No. (47) —	6	24.03	m ³	
		49	2.14	m ³
@ ₹ 310.73/m ³				₹ 152923.2
(2/28) PIV P.C.C M15 in found. — — —				
Qty incl TMB				
Page No. (38) —	4	4.01	m ³	
Page No. (47) —	1	1.45	m ³	
		42	.56	m ³
@ ₹ 4391.20/m ³				₹ 186889.2
(3/29) PIV P.C.C M20 in found. — — —				
Qty incl TMB				
Page No. (38) —	2	40.35	m ³	
Page No. (47) —	10	10.00	m ³	
		230	.35	m ³
@ ₹ 4831.29/m ³				₹ 1112888.4
(4/40) PIV & laying R.C.C pipe NPS 600 mm — —				
Qty incl TMB				
Page No. (38) —	1	5.00	m	
Page No. (47) —	7	1.50	m	
		7	.50	m
Continuation				
@ ₹ 1220.72/m				₹ 9155.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	E.	D.	
(5/39) PIV Laying R.C.C pipe					
N.B. 1000 mm e					
Qty in TMB					
Page No. (39) - 15.00 m					
@ ₹ 3807.14/m					₹ 57107.14
(6/32) PIV P.C.C Mpo in					
Sub-structure					
Qty in TMB					
Page No. (39) - 187.11 m ³					
Page No. (47) - 5) 3.45 m ³					
					183.66 m ³
@ ₹ 5040.89/m ³					₹ 925810.00
(7/13) Pillar in found.					
trough					
Qty in TMB					
Page No. (39) - 23.39 m ³					
Page No. (48) - 5) 4.07 m ³					
					19.32 m ³
@ ₹ 524.78/m ³					₹ 5207.00
(8/12) Const. of Bench					
mark & Reference					
Pillar					
(1) Reference & work bench					
mark					
Qty in TMB					
Page No. (39) - 1.503 KM					
@ ₹ 3707.30/KM					₹ 5572.10

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Page No. (61) - 96.32 m ²					
@ ₹ 106.02 / m ²					₹ 9634.2
(30/25) Road marking with hot applied thermo					
plast. coat					
(B.T. Surb.)					
Qty vide TMB					
Page No. (61) - 212.00 m ²					
@ ₹ 735.91 / m ²					₹ 15603.4
(1/4) Road marking with hot apt					
C.C. Surb.					
Qty vide TMB					
Page No. (62) - 98.20 m ²					
@ ₹ 870.19 / m ²					₹ 85453.4
(32/20) Plv & Firing KM					
Stone					
Qty vide TMB					
Page No. (62) -					
(i) ordinary KM Stone					
03 Nos @ 2037.01 / Nos					₹ 611.1
(ii) 200 m Stone					
06 Nos @ 604.28 / Nos					₹ 3626.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L.	B.	D.	
(33/24) 1) P.V. & Fixing of retro reflectorised signage					
--- of					
8th ind TMB					
Page no. (62) ---					
i) 1600 mm circular					
04 NO @ 4575.08/No. --- ₹ 18300.32					
ii) 1600 mm square Angli					
10 NO @ 3394.76/No. --- ₹ 33947.60					
iii) 600 mm x 450 mm rect					
06 NO @ 4454.26/No. --- ₹ 26725.56					
iv) 900 mm side octagon					
02 NO @ 8190.37/No. --- ₹ 16380.74					
					₹ 12149376.00
17. Add 17. L. cement					121494.00
Add 12. G.S. T. Ch.					₹ 1457925.00
Add L. cm - (T) ₹					176100.00
					₹ 13904895.00
Less S. for binding					778674.00
					₹ 12926221.00
Less previous payment					₹ 7881359.00
Certified that					₹ 5044862.00
the work has been					
Completed as per					
Spec. & dim of E 19					
Tharok					
24.12.11					
J.F.					

Continuation