

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

1st on a/c bill

Name of Dork:- LO30 (Nirpur Baranija)

to Bankul

Agency:- Arjun Singh

Agreement No:- 18 SBD of 2021-22

Date of Dork order:- 27.5.21

Date of completion

per agreement:- 28.5.22

Date of completion actual:- Dork in Progress

Date of entry:- 17.06.23

1/1

Setting out as MOP

specification

(i) construction of Dorking

bench mark

1.10 KM

(ii) construction of reference

pillar

1.10 KM

2/2

clearing and grubbing

the road land

2x10x30.0x2.50 M

1500.0 m²

2x10x30.0x2.50 M

1500.0 m²

2x10x30.0x2.50 M

1500.0 m²

2x6x30.0x2.50 M

900.0 m²

2x1x20.0x2.50 M

100.0 m²

5500.0 m²

0.55 Hect

17

construction of emb

Continuation

