

MMGSY (S-C)

Nilai - Lo 31 devrikhash record to Lo 33 benuged reai

Schedule XLV-Form No. 134

Agency: Kundan Khyagar Singh.

R.W.D. Works

DIVISION

Kishanagani-1

R.W.D. Works

SUB-DIVISION

Tehagachh.

3319

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	LO31	Deorindash	to		
	LO33	Bengari Road			
		in Terkagachh block			
		under Mahasy block.			
Agency:-	Kundan Kumar				
	Singh.				
Ag. No.:-	33/MMGSY/SEP/2021				
	- 22				
Dt. of start:-	07/10/2021				
Dt. of completion:-	06/07/2022				
Actual Dt. of Completion					

Measurement	Nil			
By Dtl.				
	20/06/23			
J.E.				

Abstract of Cost

33

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Const. of road wearing BM vide TMB P-25 = 0.350 km @ Rs. 3467.91 /km ————— Rs. 1213 =					
(2) Const. of Ref. pillar, vide TMB P-25 = 0.350 km @ Rs. 1613.64/km ————— Rs. 564 =					
(3) Clearing & grubbing road land, vide TMB P-25 = 0.105 Hect. @ Rs. 52,962.05/Hect — Rs. 5561 =					
(4) Const. of embankment with approved material -- upto lead 1000m, vide TMB P-25 = 88.42 m ³ @ Rs. 177.02/m ³ ————— Rs. 15652 =					
(5) Const. of embankment, with material obtained -- upto lead 1000m, vide TMB P-25 = 58.95 m ³ @ Rs. 152/m ³ ————— Rs. 8960					
(6) Const. of Sub-grade & E /shoulder vide TMB P-26 = 689.25 m ³ @ Rs.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. Rs. 25,22,124 =	
Add L.C. 1% —			⊕	Rs. 25,221 = 00	
Add GST 12% —			⊕	Rs. 3,02,655 = 00	
Add S. Fees —			⊕	Rs. 28,182 = 00	
				Total = Rs. 28,78,182 = 00	
Less below rate					
0.10% as per Ag —			(-)	Rs. 2879 = 00	
				Total = Rs. 28,75,303 = 00	
Less prev. paid =			(-)	Rs. 23,19,048 = 00	
				Net total = Rs. 5,57,268 = 00	
				Net total = Rs. 5,56,255 = 00	
R.D. No.					
20/06/23					
J.E.					